

গ্রপ্রাতন্ত্রী বাংলাদেশ সরকার

শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"সুস্থ শ্রমিক, শোতন কর্মপরিবেশ; াড়ে জুলবে স্মার্ট বাংলাদেশ"

ক্যাপ পর্যবেষ্ফণের তথ্য

কারখানার নাম	কনতিন্স এ্যাপারেলস লিঃ
ঠিকানা	Plot # 68-71, Block-Section # 2, Rupnagar, Mirpur, Dhaka .
কারখানার কোড	DHK 136
কালার কোড	

মুল্যায়নের ধরণ: কাঠামোগত মুল্যায়ন	পর্যবেষ্ফণের তারিখ: ৩০–০১–২০২৩
্ব্ৰ পৰ্যবেষ্ণ্যণ	

পরিদর্শন Cursory calculations indicate high punching shear stress in the flat plate slabs of 1st, 2nd and 5th পর্যবেষ্ণন floor. Flat plate thickness is 6.5... ক্যাপ আইটেম ক্যাটাপরি

১.১. কাৰ্যক্ৰম Verify in-situ concrete stresses either by 100mm dia. cores or existing cylinder strength data. কাৰ্যক্ৰম Cores to be taken from 4 different areas of slab at different level. সুপারি(শর তথ্যসূত্র কার্থানার We have engaged a consulting firm . **অগ্রাধিকার** প্রযোগ্য নয় চুডান্ড 08-08-2086 সম্প্রসীমা সংশোধিত 02-05-5590 সমশ্বসীমা অগ্রগতির সংশোধিত অবস্থা 01.10.2020: They have got the approval of DEA report from DIFE, but they did not able to show any approved copy during inspection time. One follow up visit was held on the factory and they got some mismatch. The management suggested by engineering team to do the rest of the work but the factory didn't do any work due to corona. 13.01.2021: This issue covered by DEA. They have got the approval of DEA report from DIFE, but they did not able to show any approved copy during inspection time. 06/06/2021: All revised documents including DEA মন্তব্য report with core test result is re-submitted to DIFE on 07-03-21. Now they are waiting for approval. 29.08.2021: All revised documents including DEA report with core test result is resubmitted to DIFE on 07-03-21. They got the approval for the Business Certificate from the task Force Number of 157 on May-30-2021. 10/08/2022: The DEA report has received approval from DIFE and also received 'Certificate of Business as Usual'. 30-01-2023: Completed. সংযুক্তিসমূহ (8) × × × ×

২. কাৰ্যক্ৰম	
কাৰ্যক্ৰম	Results of flat plate review to be input to Loading Plan. Continue to implement load management plan.
সুপারিশের তখ্যসূত্র	
কার্য্থানার কার্যক্রম	
অগ্রাধিকার	
চুডান্ড সময়সীমা	25-05-509 q
সংশোধিত সময়সীমা	07-07-7940
অগ্রগতির অবস্থা	সংশোধিত
মন্ত ব্য	01.10.2020 visit observation: They have got approval of DEA report from DIFE. But the factory management didn't do any work due to corona. 13.01.2021: This issue covered by DEA. They have got the approval of DEA report from DIFE, but they did not able to show any approved copy during inspection time. 06/06/2021: All revised documents including DEA report with core test result is re-submitted to DIFE on 07-03-21. Now they are waiting for approval. 29.08.2021: All revised documents including DEA report with core test result is re-submitted to DIFE on 07-03-21. They got the approval for the Business Certificate from the task Force Number of 157 on May-30-2021. 10/08/2022: The DEA report has received approval from DIFE and also received 'Certificate of Business as Usual'. 30-01-2023: Completed.

|ক্যাটাগরি|

কাৰ্শক্ৰম	Building engineer to check the capacity and stability of the lightweight roofs and make any necessary alterations.
সুপারিশের তখ্যসূত্র	
কারখানার কার্বজ্রম	Do
<u> অগ্রা</u> খিকার	প্রব্যোগ্য নর
চুডান্ড সমশ্রসীমা	02-09-5078
সংশোধিত সমশ্রসীমা	07-07-7940
অগ্রগতির অবস্থা	সংশোধিত
মন্তব্য	01.10.2020: There is an additional roof truss steel shed on roof but the assigned consultant firm didn t show this structure in architectural drawing. 13.01.2021: No drawing found for roof shed. 06/06/2021: According to the Taskforce review the factory is advised to demolish the shed building of roof. Now the factory has been continuing its demolition work. 29.08.2021: According to the Taskforce review the factory is advised to demolish the shed building of roof. Now the factory has been continuing its demolition work. 10/08/2022: Roof steel shed has found demolish during inspection date. 30-01-2023: Completed.

২.২. কাৰ্যক্ৰম Carry out upgrade measures required as part of the design checks. Prepare as built কাৰ্যক্ৰম structural drawings for additional structure সুপারিশের ভখ্যসূত্র কারখানার Do কাৰ্যক্ৰম অগ্রাধিকার চুডান্ড 25-05-5059 সময়সীমা সংশোধিত 05-05-5590 সময়সীমা অগ্রগতির সংশোধিত অবস্থা 01.10.2020 visit observation: No upgrade measure showing the Structural design drawing. 13.01.2021: No structural drawing found for roof shed. 06/06/2021: According to the Taskforce review the factory is advised to demolish the shed building of roof. Now the factory has been continuing its demolition work. মন্তব্য 29.08.2021: According to the Taskforce review the factory is advised to demolish the shed building of roof. Now the factory has been continuing its demolition work. 10/08/2022: Roof steel shed has found demolish during inspection date. 30-01-2023: Completed.

<u>প্রিদর্শন</u> Dampness was observed on the walls and ceiling of basement, 1st, 5th and 6th floor. পর্যবেষ্ণন The possible cause of dampness is leakage of pipes. ক্যাপ আইটেম ক্যাটাগারি

৪. পর্যবেষ্ফণ

পরিদর্শন পর্শবেষ্ফণ	Exposed rebar were observed at roof top.
ক্যাপ আইটেম ক্যাটাগরি	i

৪.১. কাৰ্যক্ৰম

কাৰ্যক্ৰম	Provide protective coating to cover the exposed rebar from corrosion.
সুপারিশের	
ভিখ্যসূত্র	
কারখানার	Do
কাৰ্যক্ৰম	
অগ্রাধিকার	প্রবোজ্য নয়
চুডান্ত সমশ্রসীমা	22-02-2029 P
সংশোধিত সময়সীমা	02-02-229
অগ্রগতির অবস্থা	সংশোধিত
মন্তব্য	01.10.2020 visit observation: They have Provided protective cover to the exposed rebar in roof top. 13.01.2021: Exposed rebar was covered with brick wall. 06/09/2021: There is no exposed rebar is found in roof floor. 29.08.2021: There is no exposed rebar is found in roof floor. 10/08/2022: No Exposed rebar were observed at roof top during inspection date. 30-01-2023: Completed.

সংখুক্তিসমূহ (8)