

## গণপ্রজাতন্ত্রী বাংলাদেশ সরকার শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"সুস্থ শ্রমিক, শোতন কর্মপরিবেশ; াজে জুলবে স্মার্ট বাংলাদেশ"

# ক্যাপ পর্ববেষ্ফণের তথ্য

কারখানার নাম	र्श्वनिल थ्याপार्त्वल लिः
ঠিকানা	S A plot # 310, Baimail, P.O. – Quasem Cotton Mills, Konabari, Gazipur
কারখানার কোড	GZP148
কালার কোড	

ল্যায়নের ধরণ	়ে কাঠামোগত মুল্যায়ন পর্ববেক্ষণের তারিখ: ১৯–০২–২০২
. পর্ববেষ্ষণ	
14(4304)	oderately Stressed Column
ক্যাপ আইটেম ক্যাটাগরি	
১.১. কাৰ্যক্ৰম	ī
কাৰ্যক্ৰম	Factory Engineer to review design, loads and columns stresses in area identified above.
সুপারিশের তখ্যসূত্র	
কারখানার কার্যক্রম	We have not taken any action yet. We already engaged a consulting firm (4D Architect) to review design, loads and columns stresses in area identified above columns A1 & A5 through software analysis.
<u>অগ্রা</u> ধিকার	৬ সপ্তাহ
চুডান্ড সময়সীমা	75-07-7900
সংশোধিত সময়সীমা	02-02-2290
অগ্রগতির অবস্থা	চলমাল
মন্তব্য	Previous timeline: 26/03/2017 Final Timeline: 18/10/2017 Not taken any action regarding this issue but factory agreed to complete the issue within timeline. June 28, 2020: They made a contract with Human Properties Ltd. for correction of their design, submitted them and they were under review. Also there was some corrections on their submitted design. They will resubmit later. 11.10.2020: Completed their DEA prepared Retrofitting drawing and Retrofitting drawing has been approved on 149th Task Force on DEA meeting. Getting preparation for retrofitting as per company policy. 16.08.2021: They have started retrofitting of the building. Their retrofitting work on progress and almost finish. 23.08.2022: They got DEA with retrofit approval from DIFE. Factory has been complete almost all retrofitting work. Now they are waiting for CCVV visit from DIFE. 19.02.2023: They got DEA with retrofit approval from DIFE. Factory has been complete almost all retrofitting work. Now they are waiting for CCVV visit from DIFE.
সংযুক্তি	সমূহ (8) × ×

২. পর্ববেষ্ফণ			
পরিদর্শন পর্শবেষ্ণন			
ক্যাপ আইটেম ক্যাটাগরি			
২.১. কা <del>ৰ্য</del> জম			
কাৰ্যক্তম Verify in-situ concrete stresses either by 100mm dia. cores for column C6 সুপারিশের			
ভংগসুত্র কার্ন্থানার Factory has performed core tests assigning their consultant named "4D Architect". কার্যক্রম They has submitted to DIFE for approval.			
অগ্রাধিকার ৬ সপ্তাহ চুড়ান্ত সমস্মীমা			
সংশোধিত সময়সীমা <sup>০১–০১–১৯৭০</sup>			
<b>অগ্রগতির</b> <b>অবস্থা</b>			
June 28, 2020: They did the core tests and made contract with Human Properties Ltd. 11.10.2020: They did the core tests and made contract with Human Properties Ltd. 16.08.2021: Core test was done by Human Properties Ltd. 23.08.2022: They got DEA with retrofit approval from DIFE. Core test already done by consultant. 19.02.2023: They got DEA with retrofit approval from DIFE. Core test already done by consultant.			
সংযুক্তিসমূহ (৪) × × ×			

#### ৩. পর্যবেষ্ণণ

পরিদর্শন পর্ববেষ্ণন		
ক্যাপ আইটেম ক্যাটাগরি		
৩.১. কার্বক্রঃ	A	
কাৰ্যক্ৰম	Produce and actively manage a loading plan for all floor plates within the factory giving consideration to floor capacity and column capacity.	
সুপারিশের   ভখ্যসূত্র		
কারখীনার কার্যক্রম	Factory has prepared load plan assigning their consultant named "4D Architect" and they have submitted to DIFE for approval.	
<u>অগ্রা</u> ধিকার	৬ মাস	
চুডান্ড সমশ্রসীমা		
সংশোধিত সমশ্রসীমা	02-02-2290	
অগ্রগতির অবস্থা	চলমাল	
মন্তব্য	June 28, 2020: They made a contract with Human Properties Ltd. for correction of their design, submitted them and they were under review. Also there was some corrections on their submitted design. They will resubmit later. 11.10.2020: Floor load plan has been prepared but not posted on wall. 16.08.2021: Floor load plan will be posted after retrofitting is done. It is not posted yet and vetted load plan was not done. 23.08.2022: They got DEA with retrofit approval from DIFE. Factory has been complete almost all retrofitting work. Now they are waiting for CCVV visit from DIFE. 19.02.2023: They got DEA with retrofit approval from DIFE. Factory has been complete almost all retrofitting work. Now they are waiting for CCVV visit from DIFE.	
সংযুক্তি × ×	সমূহ (8) × ×	

### ৪. পর্যবেষ্ণণ

পরিদর্শন পর্শবেষ্ষণ	Corroded Re-bars
ক্যাপ আইটেম ক্যাটাগরি	

#### ৪.১. কাৰ্যক্ৰম

516. (111 <del>4.</del> 1			
কাৰ্যক্ৰম	Exposed rebar needs to be covered by lean graded concrete as per direction of		
	building engineer.		
সুপারিশের			
ভিখ্যসূত্র			
কারখানার	We has engaged contractor to cover the exposed rebar with lean graded concrete		
কাৰ্যক্ৰম	as per direction of their consultant.		
	প্রযোগ্য নর		
<u> </u>			
্বুড়াড় সময়সীমা	© 2 − 0 € − 5 0 2 9		
সংশোধিত			
	02-02-2290		
সম্যুসীমা			
অগ্রগতির	সংশোধিত		
অবস্থা			
	Previous timeline : 01/02/2017 Final Timeline: 31/05/2017 Not taken any action		
	regarding this issue but factory agreed to complete the issue within timeline. June		
	28, 2020: Exposed rebars are covered with concrete. But several water poundings		
<u> মন্তব্য</u>	were found on the rooftop. 11.10.2020: There is no exposed rebar has been		
<u> </u>	observed during CVV. 16.08.2021: No exposed rebars were observed. 23.08.2022:		
	Column exposed rebar on roof top not found. They already covered all exposed		
	rebar by concrete. 19.02.2023: Column exposed rebar on roof top not found. They		
	already covered all exposed rebar by concrete.		
সংযক্তিসমূহ (৪)			
^			