

# গণপ্রজাতন্ত্রী বাংলাদেশ সরকার

শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"সুস্থ শ্রমিক, শোতন কর্মপরিবেশ; াড়ে জুলবে স্মার্ট বাংলাদেশ"

# ক্যাপ পর্যবেষ্ফণের তথ্য

কারখানার নাম	এনাষেত গার্মেন্টস (ইন্ডাম্জিন) লিঃ
ঠিকানা	Road # 19, House # 2, Section # 10, Block # C, Mirpur, Dhaka
কারখানার কোড	<b>DHK</b> 182
কালার কোড	

মূল্যায়নের ধরণ: কাঠামোগত মূল্যায়ন	পর্ববেষ্ফণের তারিখ: ১১–০৮–২০২২
১. পর্যবেষ্ট্রণ	

পরিদর্শন পর্শবেষ্ফণ	Over stress has been found in corner and edge columns.
ক্যাপ আইটেম ক্যাটাগরি	

১. কাৰ্যক্ৰয	1
<u> যুক্ত</u> ম	Factory Engineer to review design, loads and columns stresses in the area identified above.
<b>পু</b> পারিশের	
তথ্যসূত্র —	
গ্ৰশ্বাণাৰ গ্ৰহ্ম	We will engage a qualified engineer or consulting firm.
<u>থ্যা</u> শিকার	৬ মপ্তাহ
ড়ান্ত মিশ্বসীমা	07-09-5076
াংশোধিত Iমশ্রসীমা	07-07-7940
াগ্রগতির াবস্থা	চলমাল
<b>ন্ত</b> ব্য	CVV Date – 7/9/2020: The Factory has been submitted DEA to DIFE and advised to re-submit according to the 40th taskforce review. But the factory hasn't re-submitted still now. CVV Date – 03/12/2020: The factory has not taken any step regarding re-submit its DEA to DIFE still now. CVV Date 10.06.2021: This factory has not re submitted yet. CVV Date 25.08.2021: No acyion has been taken regarding this issue. This factory has not re submitted yet. 11/08/2022: DEA report must be resubmitted to DIFE for approval as soon as possible.

১.২. কাৰ্বক্ৰম		
কাৰ্যক্ৰম	Verify in situ concrete stresses either by 100mm dia. cores or existing cylinder strength data for [the identified columns] or [100mm dia. cores from 4 columns].	
সুপারিশের তখ্যসূত্র		
কারখানার কার্যক্রম		
অগ্রাধিকার চুড়ান্ত		
সমরসীমা সংশোধিত	_	
সমরসীমা অগ্রগতির	চলমাল	
<u>অবস্থা</u> মন্তব্য	CVV Date- 7/9/2020: The Factory has been taken concrete cores to verify its strength. But strength report copy is not found on the factory. CVV Date- 03/12/2020: The factory has been taken its cores and strength result also found in factory CVV Date 10.06.2021: This factory has not re submitted yet. CVV Date 25.08.2021: No action has been taken regarding this issue. This factory has not re submitted yet. 11/08/2022: DEA report must be resubmitted to DIFE for approval as soon as possible.	
সংসুক্তি ×	সমূহ (১)	

চাৰ্বক্ৰম	Produce and actively manage a loading plan for all floor plates within the factory giving consideration to floor capacity and column capacity.
বুপারিশের ছথ্যসূত্র	
চারখানার চার্বক্রম	According to consultant recommendation we will follow
মগ্রাধিকার	
্ডান্ড ামশ্রসীমা	57-07-507d
াংশোধিত নময়সীমা	07-07-7940
মগ্রগতির মবস্থা	চলমাল
<b>ন্ত</b> ব্য	CVV Date- 7/9/2020: The Factory has been submitted DEA to DIFE and advised to re-submit according to the 40th taskforce review. But the factory hasn't re-submitted still now. CVV Date- 03/12/2020: The factory has no taken any step regarding re-submit its DEA to DIFE still now. CVV Date 10.06.2021: This factory has not re submitted yet. CVV Date 25.08.2021: No action has been taken regarding this issue. This factory has not re submitted yet. 11/08/2022: DEA report must be resubmitted to DIFE for approval as soon as possible.

২. পর্যবেষ্কণ

পরিদর্শন পর্ববেষ্কণ	Building has been extended vertically with an undocumented single story which covered with tin shed and some portion (10% of floor area, in between grid 3 and 4) has been extended vertically to 6 stories.
ক্যাপ আইটেম ক্যাটাগরি	

,	
২.১. কাৰ্যক্ৰম	
কাৰ্যক্ৰম	Building engineer to verify the impact of the additiona structure on roof in terms of strength and stability.
সুপারিশের তথ্যসূত্র	
কার্থানার কার্যক্রম	As per consultant comments we will do our work
অগ্রাধিকার	৬ সম্ভাহ
চূড়ান্ত সমশ্বসীমা	02-09-5078
সংশোধিত সমশ্রসীমা	07-07-7940
অগ্রগতির অবস্থা	চলমান
মন্তব্য	CVV Date- 7/9/2020: The Factory has been submitted DEA to DIFE and advised to re-submit according to the 40th taskforce review. But the factory hasn't re-submitted still now. CVV Date- 03/12/2020: The factory has not taken any step regarding re-submit its DEA to DIFE still now. CVV Date 10.06.2021: This factory has not re submitted yet. CVV Date 25.08.2021: The factory has not taken any step regarding re-submit its DEA to DIFE still now. 11/08/2022: DEA report must be resubmitted to DIFE for approval as soon as possible.
সংব্যক্তিসমূহত ( ১ )	

## সংশু্ক্তিসমূ্হ (১) ≚

২.২. কার্যক্রম	
কাৰ্যক্ৰম	Building engineer to make any necessary alterations, if required.
সুপারিশের	
ভ৾খ্যসূত্ৰ	
কাৰ্খানাৰ	
কাৰ্যক্ৰম	
<u>অগ্রা</u> থিকার	
চুডান্ড সময়সীমা	₹\$-0\$-₹0\$q
সংশোধিত সময়সীমা	07-07-7940
অগ্রগতির অবস্থা	চলমাল
মন্তব্য	CVV Date- 7/9/2020: The Factory has been submitted DEA to DIFE and advised to re-submit according to the 40th taskforce review. But the factory hasn't re-submitted still now. CVV Date- 03/12/2020: The factory has not taken any step regarding re-submit its DEA to DIFE still now. CVV Date 10.06.2021: This factory has not re submitted yet. CVV Date 25.08.2021: The factory has not taken any step regarding re-submit its DEA to DIFE still now. 11/08/2022: DEA report must be resubmitted to DIFE for approval as soon as possible.
সংযুক্তি	সমূহ (১)

#### ৩. পর্ববেষ্ফণ

পরিদর্শন Dampness was observed on masonry walls. The cause of dampness is due to leakage পর্যবেষ্কণ of pipes and ingress of water into wall.
ক্যাপ
আইটেম
ক্যাটাগরি

### ৩.১. কার্যক্রম

কাৰক্ষণ	Remedial action to be undertaken to prevent the seepage of water from pipes and
	other sources.
সুপারিশের	
ভ৾খ্যসূত্র	
কারখানার	We have completed this issue as per report guideline
কাৰ্যক্ৰম	we have completed this issue as per report guideline
অগ্রাধিকার	৬ সপ্তাহ
চুডান্ড	07-09-307/
সময়সীমা	03-09-4020
সংশোধিত	07-07-7940
সমশ্রসীমা	0,000
<u>অগ্রগতির</u>	শুৰু হৰ্যনি
<u>অবস্থা</u>	শুক খ্যাগ
	CVV Date- 7/9/2020: The Factory has not taken any remedial steps regarding this
মন্তব্য	issues. CVV Date- 03/12/2020: The factory has not taken any step regarding this
	issues still now. CVV Date 10.06.2021: The factory has not taken any step
	regarding this issues. CVV Date 25.08.2021: The factory has not taken any step.
	11/08/2022: Dampness was observed on masonry walls during inspection date.
$\overline{}$	

# সংখুজিসমূহ (১)

## ৩.২. কাৰ্যক্ৰম

কাৰ্যক্ৰম	A qualified structural engineer should be involved for maintenance by correcting the identified issues.
সুপারিশের তথ্যসূত্র	
কার্যানার কার্যক্রম	Already we have checked by engineer
অগ্রাধিকার	
চুডান্ড সময়সীমা	57-07-5074
সংশোধিত সময়সীমা	02-02-2290
অগ্রগতির অবস্থা	শুৰু হ্ৰাণি
মন্তব্য	CVV Date- 7/9/2020: There is no maintenance work is started still now CVV Date- 03/12/2020: There is no maintenance work is started by structural engineer still now CVV Date 10.06.2021: The factory has not taken any step regarding this issues. CVV Date 25.08.2021: There is no maintenance work is started still now 11/08/2022: Dampness was observed on masonry walls during inspection date.

# সংখ্রাক্তসমূহ (১)

পরিদর্শন Structural design drawing, soil test report, Architectural drawing, floor load plan and test পর্যবেষ্কণ report of construction materials have not been found.
ক্যাপ
আইটেম
ক্যাটাগরি

## ৪.১. কাৰ্যক্ৰম

কাৰ্যক্ৰম	Engage a qualified structural engineer to prepare structural drawing, as built drawing
	and analytical report showing the structural integrity.
সুপারিশের	
তথ্যসূত্র	
কারখানার কার্যক্রম	Consultant will pepare all the documents .for that we will engage a consulting firm
অগ্রাধিকার	৬ সপ্তাহ
চুডান্ত সমশ্রসীমা	02-09-5076
সংশোধিত	02-02-229
সময়সীমা	
<u>অগ্রগতির</u>	চলমাৰ
অবস্থা	
মন্তব্য	CVV Date – 7/9/2020: The Factory has been submitted As-built Drawings bewith DEA to DIFE and advised to re-submit according to the 40th taskforce review. But the factory hasn't re-submitted still now. CVV Date – 03/12/2020: Structural engineer is engaged and already prepared as-built architectural and structural drawings but other documents are preparing for re-submit to DIFE. CVV Date 10.06.2021: All design and drawing submitted to DIFE but not reviewd design submitted yet. CVV Date 25.08.2021: No action has been taken regarding this issue. This factory has not re submitted yet. 11/08/2022: DEA report must be resubmitted to DIFE for approval as soon as possible.
সংশুক্তি	ममूर् (১)

# ৪.২. কাৰ্যক্ৰম

Develop full engineering as-built drawings showing structure, loading, elements,
dimensions, levels, foundations and framing on Plan, Section and Elevation drawings.
Do
57-07-507d
02-02-2240
চলমান
CVV Date- 7/9/2020: The Factory has been submitted As-built Drawings be with DEA to DIFE and advised to re-submit according to the 40th taskforce review. But the factory hasn't re-submitted still now. CVV Date 10.06.2021: All design and drawing submitted to DIFE but not reviewed design submitted yet. CVV Date 25.08.2021: No action has been taken regarding this issue. This factory has not re submitted yet. 11/08/2022: DEA report must be resubmitted to DIFE for approval as soon as possible.
সমূহ (১)