

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার

শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"সুস্থ শ্রমিক, শোতন কর্মপরিবেশ; াড়ে জুলবে স্মার্ট বাংলাদেশ"

ক্যাপ পর্ববেষ্ফণের তখ্য

কারখানার নাম	হা–মিম এ্যাপায়ারেলস লিমিটেড।
ঠিকানা	262/1, Ibrahimpur, Cantonment, Dhaka,.
কারখানার কোড	DHK244
কালার কোড	

	মুল্যায়নের ধরণ:	কাঠামোগত মূল	ায়ন পর্যবেষ্ট্রণের তারিখ: -
--	------------------	--------------	------------------------------

<mark>শন্তিদান</mark> পা ং ক্ষেব্ৰ Over stress has been found in edge, central and corner column.	
পাণ লাইটেম লাইটেম	
ऽ.ऽ. वर्षञ्ज	
কাৰ্কস Area of overstress should not to be used for storage so that the loading of the column must be reduced at 20 psf. স্থানিবেৰ ভাস্থা	
ত্যসূত্র কার্ব্যানার কার্ব্যানার কার্ব্যানার	
্জ্ঞালিকৰা প্ৰবাহন্য বৰ ভূজত ১-০১-১৯৭০ সম্পৰ্কীয়া	
সংশোধিত সমস্পীনা ৩১-১১-১১৭০	
<mark>জ্মদান্তিৰ তুলাল কৰিছে। তুলাল তুল</mark>	has beed found at 1st floor & roortop. 08.06.21 Visit
poservation: Overlooting has been found at 1st floor & roortop. On 19.08.2021: No overloading has been found during visit.	
১.২. কাৰ্ডম ক্ষিম Factory Engineer to review design, loads and columns stresses in area identified above.	1
पुगलियन छ गमुद	
কাৰণান কৰ্মেক্স অন্ত্ৰমিক্সৰ	
জ্বলা সংগ্ৰ ডুজন্ত সম্বৰ্গীয়া	
সংশোধিত ১-১১৭০ সম্পর্কীয়া	
VIV.: 24-Dec-2019 Factory requested reschedule of audit. CVV2: 28-Sep-2020 Approved DEA has been found on site. Retrofitting work of the columns	has been found ongoing. On 6/12/2020:Approved DEA,As
built drawings, retrofitting drawing, floorload plan were available during visit. Retrofitting work has been found ongoing. 08.06.21 Visit observation. Approve were available during visit. Retrofitting work has been found ongoing. On 19.08.2021: Approved DEA, As built drawings, retrofitting drawing, floorload plan wording.	
১.৩. কৃথিক্য	
কৰ্ম Verify insitu concrete stresses either by 100mm dia. cores or existing cylinder strength data for [the identified columns] or [100mm dia. cores from 4 columns] কৰিবলৈ তিপায়ৰ	umns].
ভগ্যম কাৰণানাৰ কাৰ্য্যম	
<u>ण्याभिकृत</u> एक र	
স্পিৰ্বাদ্য। নংশাৰ্শিক । সম্পৰ্বাদ্য।	
यक्षणीवन यक्षरा	
CVV1: 24—Dec-2019 Factory requested reschedule of audit. CVV2: 28—Sep-2020 Core test has been done. On 6/12/2020-Core test has been done, Approved DEA, As built drawings, retrofitting drawing were available during visit. built drawings, retrofitting drawing were available during visit.	oved DEA,As built drawings,retrofitting drawing were On 19.08.2021: Core test has been done,Approved DEA,As
১.৪. কর্ণক্রম	
কৰ্মে A Detail Engineering Assessment of Factory to be commenced, see attached Scope সুমানিশেৰ	
ক্তপ্যসূত্র কাম্পন্যান কার্যক্রম	
অমাপিতান ফুডাম্ব	
স্পিন্দা। সংশাপিত সম্প্ৰীয়া	
न्यस्थितं अस्या	
CVV1: 24-Dec-2019 Factory requested reschedule of audit. CVV2: 28-Sep-2020 Approved DEA has been found on site. Retrofitting work of the columns available during visit.Retrofitting work has been found ongoing. 08.06.21 Visit observation: On 19.08.2021: Approved DEA were available during visit.Retrofitting work has been found ongoing. 08.06.21 Visit observation: On 19.08.2021: Approved DEA were available during visit.Retrofitting work has been found ongoing.	has been found ongoing. On 6/12/2020:Approved DEA were offitting work has been found ongoing.
১.৫. কৰ্মক্ষম	
কাৰ্ড্য Produce and actively manage a loading plan for all floor plates within the factory giving consideration to floor capacity and column capacity. স্থানিশেৰ ভিগ্নয়	
কাৰণানৰ কাৰ্যক্ৰম	
জ্বাপিন্তন ভূডান্ত সম্পর্কীমা	
मर्त्याभिक ममन्त्रीमा ७५-०५-२०२२	
अक्षमित्र अक्षरा	ting work Floor land has been found with in Broth Co.
CVVI: 24-Dec-2019 Factory requested reschedule of audit. CVV2: 28-Sep-2020 Load plan has been found on site for before retrofitting and after retrofit fuzzy 2020. Floor load were available during visit. Overdoing has beed found at 1st floor & roortop. 0.8.06.21 Visit observation: Floor load were available during visit. Overloding has beed found at 1st floor & roortop.	
১.৬. কার্বছন	
চাৰ্কম Detail Engineering Assessment to be completed	

| Series | Detail Engineering Assessment to be completed | Series | Detail Engineering Assessment to be completed | Series | Ser

১.৭. কা	PAR
কাৰ্যক্ৰ	7 Continue to implement load plan
সুপারি৷ ভথ্যসূত	794 (
কারণা	नाव
কাৰ্যক্ৰ জ্ঞাধি	t state
চূড়ান্ত সমর্বসী	TIT -
সংশো সনবসী অধ্বনবি	## 1
অপ্রগরি জবস্থা	FF CONTROLL CONTROL CONTR
মন্তব্য	CW1: 24-Dec-2019 Factory requested reschedule of audit. CW2: 28-Sep-2020 Load plan has been found on site for before retrofitting and after retrofitting work. Floor load has been found within limit. On 6/12/2020: Floor load were available during visit. Overloding has beed found at 1st floor & roortop. 0n 19.08.201: Floor load were available during visit. Overloding has beed found at 1st floor & roortop.

পরিদর্শন পর্ববেষ্ডণ	Over loading found in 1st floor 60 psf and top roof RCC water tank 200 psf.
ক্যাপ আইটেম ক্যাটাগরি	
২.১. কার্য	ছম
কাৰ্যক্ৰম	Over loading must be reduced to 20 psf and RCC water tank should be emptied until DEA is completed.
সুপাৰিণ	ात ।
ভখ্যসূত্র	
কারখান কার্যক্রম	
	ाव अत्याज्ञा नय
চুডান্ড সমশ্রসী	π
সংশো ^হ সমর্মী	ग [∀] °¯°°°°°
অগ্রগতি অবস্থা	व ७ इसनि
	CVV1: 24-Dec-2019 Factory requested reschedule of audit. CVV2: 28-Sep-2020 Floor load has been found within limit. RCC water

tank has been found on roof which need to be demolished as per DEA. On 6/12/2020:RCC water tank has been found on roof which need to be demolished as per DEA. 08.06.21 Visit observation:RCC water tank has been found on roof which need to be demolished as

per DEA. On 19.08.2021: RCC water tank has been found on roof which need to be demolished as per DEA

২.২. কাৰ্যক্ৰম Produce and actively manage a loading plan for all floor plates within the factory giving consideration to floor capacity and column কাৰ্যক্ৰম সুপারিশের ভ৾খ্যসূত্র কারখানার কাৰ্যক্ৰম <u> অগ্রা</u>খিকার চূড়ান্ড সমশ্বসীমা সংশোূধিত **७७−०**Ъ−२०२२ সমশ্রসীমা অগ্রগতিব সংশো<u>খি</u>ত অবস্থা CVV1: 24-Dec-2019 Factory requested reschedule of audit. CVV2: 28-Sep-2020 Load plan has been found on site for before retrofitting and after retrofitting work. Floor load has been found within limit. On 6/12/2020: Floor load were available during মন্তব্য visit.Overloding has beed found at 1st floor & roortop. 08.06.21 Visit observation:Floor load were available during visit.Overloding has beed found at 1st floor & roortop. On 19.08.2021: Floor load were available during visit. Overloding has beed found at 1st floor &

২.৩. কাৰ্যক্ৰম Extent of roof loading, including RCC water tank and water tank support structure, to be surveyed and capacity of roof slab to be কাৰ্যক্ৰম assessed to confirm that the roof slab is designed to carry these loads. সুপারিশের কারখানার কাৰ্শক্ৰম <u>অগ্রাখিকার</u> চডান্ড **में**ग्यमीभा সংশোধিত 6-0B-2022 সমশ্বসীমা অগ্রগতিব শুৰু হয়নি অবস্থা CVV1: 24-Dec-2019 Factory requested reschedule of audit. CVV2: 28-Sep-2020 RCC water tank has been found on roof which need to be demolished as per DEA. On 6/12/2020:RCC water tank has been found on roof which need to be demolished as per DEA. মন্তব্য 08.06.21 Visit observation: RCC water tank has been found on roof which need to be demolished as per DEA. On 19.08.2021: RCC water tank has been found on roof which need to be demolished as per DEA

२. ৪. কার্ব জ	ম
কাৰ্যক্ৰম	Continue to implement load plan and manage floor loading.
সুপারিশের	
ভখ্যসূত্র	
কার্যথানার কার্যক্রম	
অগ্রাধিকার অগ্রাধিকার	3
চুডান্ড	
সময়সীমা	
সংশোপিত সময়সীমা	₹%-%-2055
অগ্রগতির অগ্রগতির	
অৰম্ব	চল্চাল
মন্তব্য	CVV1: 24-Dec-2019 Factory requested reschedule of audit. CVV2: 28-Sep-2020 Load plan has been found on site for before retrofitting and after retrofitting work. Floor load has been found within limit. On 6/12/2020: Floor load were available during visit.Overloding has beed found at 1st floor & roortop. 08.06.21 Visit observation: Floor load were available during visit. Overloding has beed found at 1st floor & roortop. On 19.08.2021: Floor load were available during visit. Overloding has beed found at 1st floor & roortop.

<u>৩. পর্যবেক্ষণ</u> পরিদর্শন An undocumented non–engineered shed was vertically extended over RCC column and পর্যবেক্ষণ round steel column. ক্যাপ আইটেম

ক্যাটাগরি

কাৰ্যক্ৰম	Building Engineer to review the adequacy of the steel roof structure and to ensure that it is designed to resist code specified live and wind loads.
সুপারিশের তথ্যসূত্র	
কার্থানার কার্বক্রম	
অগ্রাধিকার	৬ সপ্তাহ
চূডান্ত সময়সীমা	
সংশোধিত সময়সীমা	o&-ob-2o22
অগ্রগতির অবস্থা	শুৰু হৰ্মনি
মন্তব্য	CVV1: 24-Dec-2019 Factory requested reschedule of audit. CVV2: 28-Sep-2020 Undocumented non-engineered shed has been found on roof which need to be demolished as per DEA. On 6/12/2020: Undocumented non-engineered shed has been found on roof which need to be demolished as per DEA. 08.06.21 Visit observation:Undocumented non-engineered shed has been found on roof which need to be demolished as per DEA. On 19.08.2021: Undocumented non-engineered shed has been found on roof which need to be demolished as per DEA.

৩.২. কাৰ্যক্ৰম Building engineer to check the capacity and stability of the shed and make any কাৰ্যক্ৰম necessary alterations. সুপারিশের ভ**খ্যসূত্র** কারখানার কাৰ্যক্ৰম অগ্রাধিকার চুড়ান্ত সময়সীমা সংশোধিত 26-25-5055 সময়সীমা অগ্রগতির শুৰু হয়নি অবস্থা CVV1: 24-Dec-2019 Factory requested reschedule of audit. CVV2: 28-Sep-2020 Undocumented non-engineered shed has been found on roof which need to be demolished as per DEA. On 6/12/2020: Undocumented non-engineered shed has been found on roof which need to be demolished as per DEA. 08.06.21 Visit মন্তব্য observation: Undocumented non-engineered shed has been found on roof which need to be demolished as per DEA. On 19.08.2021: Undocumented nonengineered shed has been found on roof which need to be demolished as per DEA.