

# গণপ্রজাতন্ত্রী বাংলাদেশ সরকার

শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"সুস্থ শ্রমিক, শোতন কর্মপরিবেশ; াড়ে জুলবে স্মার্ট বাংলাদেশ"

## ক্যাপ পর্ববেষ্ফণের তখ্য

কারখানার নাম	শোলন সোয়েটারস লিঃ
ঠিকানা	Plot-A-118. S-36, BSCIC, Konabari, Gazipur
কারখানার কোড	<b>GZP</b> 309
কালার কোড	

মুল্যার্যনের ধরণ: কাঠামোগত মূল্যার্যন	পর্ববেষ্ফণের তারিখ: ১২–০৪–২০২৩
১. পর্ববেষ্কণ	

	পরিদর্শন পর্ববেষ্ক্রণ	oderated Stressed Column	
ŀ	ক্যাপ আই্টেম্		
Z	ক্যাটাগরি		
٠	১.১. কাৰ্যক্ৰম	ſ	
	কাৰ্যক্ৰম	Factory Engineer to review design, loads and columns stresses in area identified above B6 column.	
	সুপারিশের তথ্যসূত্র		
	কার্থানার কার্বক্রম		
		প্রযোগ্য নর	
	চুডান্ত সময়সীমা		
	সংশোধিত সময়সীমা	02-02-2290	
	অগ্রগতির অবস্থা	চলমাল	
	মন্ডব্য	09–April–2019: DEA reports and submission letter to DIFE have been found on site. Approval of DEA report is In progress. 07–Nov–2019: DEA report has been found at site. Received copy of submission of DEA report to DIFE has been found. 04–Mar–2020: DEA report has been received by DIFE dated on 10.12.2018. But, some mismatch are found in DEA documents and as built drawings. Evidence of ferro scan and column strip cutting were missing in DEA report. Toilet build up level are not match with as built drawing. Some build up observed in wash section but missing in drawing. Layout and capacity of plastic water tank mentioned in as built drawing are not match with as built condition. 19.10.2020: DEA report and design drawing submitted to DIFE for approval and the letter was found onsite. 06.01.2021: DEA report has been found at site. Received copy of submission of DEA report to DIFE has been found. 10.08.2021: DEA report has been found at site. Received copy of submission of DEA report has been found. 17.08.2022: DEA report has been found at site but not updated. Factory have some correction.	

After complete all correction they submit updated DEA document to DIFE as son as

possible. 12-04-2023: Same as previous visit.

#### সংযুক্তিসমূহ ( 8 ) × × × ×

#### ২. পর্যবেষ্ণণ

	পরিদর্শন Moderated Stressed Column	
_	<u> </u>	
	ગા્બ	
	<b>াই্টেম</b>	
4	য়াটাগরি	
	,	
3	.১. কাৰ্যক্ৰম	
	কাৰ্যক্ৰম	Verify in–situ concrete stresses either by 100mm dia. cores or existing cylinder strength data for identified B6 columns.
	সুপারিশের তথ্যসূত্র	
	কার্যথানার কার্যক্রম	
		প্রযোগ্য নয়
	চুডান্ত সমর্মীমা	
	সংশোধিত সময়সীমা	07-07-7940
	অগ্রগতির অবস্থা	সংশোধিত
	মন্তব্য	09-April-2019: Core test results have been found on site with different name of the factory. No evidence of core cutting have been observed on site. 07-Nov-2019: Core test results have been found on site with different name of the factory. No evidence of core cutting has been observed on site. 04-Mar-2020: Core test repot was found but factory name mentioned in core test report is not matched. Also, evidence of core cutting was not possible to verify due to plastering work. 19.10.2020: DEA report was submitted to DIFE for approval which covers the core test report. But the core test report states different factory name and no core cutting evidence was seen during inspection. 06-01-2021: Core test results have been found on site with different name of the factory. No evidence of core cutting have been observed on site. 10.08.2021: Core test results have been found on site with different name of the factory. No evidence of core cutting have been observed on site. 17.08.2022: Core test results have been found on site with different name of the factory factory management says that, when the DEA work start & Core has been taken of the building then the factory name is Mega Fashion Wear Ltd. DEA Completion, return for correction & resubmission continue after a long time. in the mean time factory name is change by Shanon Sweater Ltd. Again after a same day factory change name by Swan Sweater Ltd. Also we verify core layout plan. core layout plan are matched with provide core layout plan. 12.04.2023: Completed.
	সংযুক্তি ×	মিনুহ (৮) × × × × ×

পরিদর্শন পর্ববেষ্ক্রণ	oderated Stressed Column
ক্যাপ আইটেম ক্যাটাগরি	
৩.১. কার্যক্র	ন ম
কাৰ্শক্ৰম	Produce and actively manage a loading plan for all floor plates within the factory giving consideration to floor capacity and column capacity.
সুপারিশের তখ্যসূত্র	
কার্থানার কার্যক্রম	
চুডান্ত	প্রযোগ্য নয
স্মন্থসীমা সংশোধিত সমশ্বসীমা	02-02-2940
অগ্রগালা অগ্রগতির অবস্থা	চলমাল
মন্তব্য	09-April-2019: Load plan has been found without approval and not posted. 07-Nov-2019: No load marking has been observed at site. Load plan without seal and signature has been found at site. 04-Mar-2020: Load plan has been found posted but not approved yet. Also, no load marking has been observed at site. 19.10.2020: Load plan was found but not approved. They submitted load plan for approval. Load marking was not given on each floors.at site. 06.01.2021: Load plan was found but not approved. They submitted load plan for approval. Load marking was not given on each floors. 10.08.2021: Load plan was found but not approved. They submitted load plan for approval. Load marking was not given on each floors. 17.08.2022: Factory has been submit DEA report to DIFE but not approved yet. so approved floor load plan not found during visit day. Load marking not found some area. 12.04.2023: Same as previous.
সংযুক্তি × ×	সমূহ (8) × ×

### ৪. পর্যবেষ্ণণ

পরিদর্শন পর্ববেষ্ডণ	Lateral Stability System
ক্যাপ আইটেম ক্যাটাগরি	

#### ৪.১. কাৰ্যক্ৰম

কাৰ্যক্ৰম	Building Engineer needs to check existing flat slab system. Lateral system is required to ensure stability of the structure.
সুপারিশের	required to ensure stability of the structure.
<u>ত</u> ্থ্যসূত্র	
কার্খানার	
কাৰ্যক্ৰম	
	প্রযোগ্য নয়
চুডান্ড সময়সীমা	-
সংশোধিত সময়সীমা	07-07-7940
অগ্রগতির অবস্থা	চলমান
মন্তব্য	09–April–2019: DEA reports and submission letter to DIFE have been found on site. Approval of DEA report is In progress. 07–Nov–2019: DEA report has been found at site. Received copy of submission of DEA report to DIFE has been found. 04–Mar–2020: This issue is covered in DEA. DEA report has been received by DIFE dated on 10.12.2018. 19.10.2020: DEA report was submitted on 2018 received by DIFE for approval. 06–01–2021: DEA report has been found at site. Received copy of submission of DEA report to DIFE has been found. 10.08.2021: DEA report has been found at site. Received copy of submission of DEA report to DIFE has been found. 17.08.2022: DEA report has been found at site but not updated. Factory have some correction. After complete all correction they submit updated DEA document to DIFE as son as possible. 12.04.2023: Same as previous.

সংযুক্তিসমূহ (৪) × × × ×