



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
শ্রম ও কর্মসংস্থান মন্ত্রণালয়
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"সুস্থ শ্রমিক, শোভন কর্মপরিবেশ;
গড়ে তুলবে স্মার্ট বাংলাদেশ"

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	হোসেইনস লিমিটেড।		
ঠিকানা	Plot # 103, Dhaka Mymensingh Road, Sector # 7, Uttara C/A, Uttara, DHAKA		
কারখানার কোড	DHK258		
কালার কোড			
মূল্যায়নের ধরণ: কঠামোগত মূল্যায়ন		পর্যবেক্ষণের তারিখ: -	
১. পর্যবেক্ষণ			

পরিদর্শন পর্ববেক্ষণ	Moderate overstress has been found in corner, edge column, central column
কাপ আইটেম কাটাগরি	

১.১. কার্যক্রম

কার্যক্রম	Qualified structural Engineer to be reviewed design, loads and columns stresses in the area identified above.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	[Whom is going to carry out the recommendation?] [How will the recommendation be carried out?]
অধীক্ষক	৬ সন্তোষ
চূড়ান্ত সময়সীমা	০১-০১-১৯৭০
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	24.08.20 Visit observation: The factory management did not agreement with any enlisted consultant firm. This is 15 storied building and the factory located in 13th floor, 14th floor and roof top. Shade portion is located in roof top. The operational work is on going in these floors. 18/11/2020 Visit Observation: This issue covered under DEA. Not started anything regarding this issue. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is instructed to do all structural design & drawings along with DEA by an enlisted firm of DIFE and submit them to DIFE RCC within 31/12/2020. 25/08/2021 Visit Observation: Same as previous. This issue covered under DEA. Not started anything regarding this issue. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is instructed to do all structural design & drawings along with DEA by an enlisted firm of DIFE and submit them to DIFE RCC within 25/09/2021.

১.২. কার্যক্রম

কার্যক্রম	Verify in situ concrete stresses either by 100mm dia. cores or existing cylinder strength data for [the identified columns] or [100mm dia. cores from 4 columns].
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	
অধীক্ষক	
চূড়ান্ত সময়সীমা	-
সংশোধিত সময়সীমা	-
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	24.08.20 Visit observation: No step is taken regarding this issue by the factory. 18/11/2020 Visit Observation: This issue covered under DEA. Not started anything regarding this issue. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is instructed to do all structural design & drawings along with DEA by an enlisted firm of DIFE and submit them to DIFE RCC within 31/12/2020. 25/08/2021 Visit Observation: Same as previous. This issue covered under DEA. Not started anything regarding this issue. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is instructed to do all structural design & drawings along with DEA by an enlisted firm of DIFE and submit them to DIFE RCC within 25/09/2021.

১.৩. কার্যক্রম

কার্যক্রম	Produce and actively manage a loading plan for all floor plates within the factory giving consideration to floor capacity and column capacity.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	
অধীক্ষক	
চূড়ান্ত সময়সীমা	-
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	24.08.20 Visit observation: The factory management did not agreement with any enlisted consultant firm. 18/11/2020 Visit Observation: This issue covered under DEA. Not started anything regarding this issue. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is instructed to do all structural design & drawings along with DEA by an enlisted firm of DIFE and submit them to DIFE RCC within 31/12/2020. 25/08/2021 Visit Observation: Same as previous. This issue covered under DEA. Not started anything regarding this issue. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is instructed to do all structural design & drawings along with DEA by an enlisted firm of DIFE and submit them to DIFE RCC within 25/09/2021.

পরিদর্শন পর্যবেক্ষণ	There is an undocumented pre-engineered building shed covering around 50% area and RCC structure covering 30% area over roof top (marked in roof plan).
ক্যাপ আইটেম ক্যাটাগরি	

২.১. কার্যক্রম

কার্যক্রম	Carry out any upgrade measures required as part of the design checks. Building Engineer to carry out design checks on additional structure in particular resistance to wind uplift and loads from roof columns which are off grid.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	
অগ্রাধিকার	৬ সপ্তাহ
চূড়ান্ত সময়সীমা	-
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	24.08.20 Visit observation: We have found the same situation in the roof top which is covering shed around 50% area and RCC structure covering 30% area but The factory management did not agree with any enlisted consultant firm. 18/11/2020 Visit Observation: This issue covered under DEA. Not started anything regarding this issue. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is instructed to do all structural design & drawings along with DEA and the roof top shed by an enlisted firm of DIFE and submit them to DIFE RCC within 31/12/2020. 25/08/2021 Visit Observation: Same as previous. This issue covered under DEA. Not started anything regarding this issue. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is instructed to do all structural design & drawings along with DEA by an enlisted firm of DIFE and submit them to DIFE RCC within 25/09/2021.

২.২. কার্যক্রম

কার্যক্রম	Building Engineer to survey and prepare as-built drawings for the shed.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	
অগ্রাধিকার	
চূড়ান্ত সময়সীমা	-
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	24.08.20 Visit observation: No as built drawing has been prepared by the factory. 18/11/2020 Visit Observation: This issue covered under DEA. Not started anything regarding this issue. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is instructed to do all structural design & drawings along with DEA and the roof top shed by an enlisted firm of DIFE and submit them to DIFE RCC within 31/12/2020. 25/08/2021 Visit Observation: Same as previous. This issue covered under DEA. Not started anything regarding this issue. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is instructed to do all structural design & drawings along with DEA by an enlisted firm of DIFE and submit them to DIFE RCC within 25/09/2021.

