

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার

শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"সুস্থ শ্রমিক, শোতন কর্মপরিবেশ; াড়ে জুলবে স্মার্ট বাংলাদেশ"

ক্যাপ পর্ববেষ্ফণের তখ্য

কারখানার নাম	ফতুল্লা এ্যাপাৰেলস লিমিটেড
ঠিকানা	B-68/1 Wapda Road, Jalkuri, Siddirganj, Narayanganj
কারখানার কোড	NRY087
কালার কোড	

মুল্যামনের ধরণ: কাঠামোগত মুল্যামন	পর্যবেষ্ফণের তারিখ: ০১–০২–২০২৩
১. পর্যবেষ্কণ	

পরিদর্শন পর্ববেষ্ণণ	During inspection, bracing for lateral stability in 1st and GF was not found.
ক্যাপ আইটেম ক্যাটাগরি	

১.১. কাৰ্যক্ৰম

১.১. কাশক্র	N .	
কাৰ্যক্ৰম	Verify the lateral stability of the structure and confirm the requirement of any bracing of	
শাসক্রপ	the structure.	
সুপারিশের		
ত্থ্যসূত্র		
	We have already engaged consultant to verify lateral stability of the structure to confirm	
কাৰ্যক্ৰম	the requirement of any bracing of the structure.	
	কার ৬ সপ্তাহ	
চুডান্ড		
সময়সীমা	26-09-509€	
সংশোধিত		
সময়সীমা	07-07-7940	
<u>অগ্রগতির</u>	চলমান	
অবস্থা		
মন্তব্য	27–10–2020, They have already talk to their consultant engineer to verify lateral stability of the structure. 13.01.2021–During inspection, bracing for lateral stability in 1st and GF was not found. But they have already talk to their consultant engineer to verify lateral stability of the structure. 03–06–2021 (CVV4): During inspection, bracing for lateral stability in 1st and GF was not found. But they have already talk to their consultant engineer to verify lateral stability of the structure but not yet. 24–Aug–2021 (CVV5): As–built architectural drawing, structural drawing & DEA report have been prepared and submitted to DIFE for approval ,only submission letter of that is available. 28–Aug–2022: After Submission of DEA report DIFE have some correction. Factory management says that, they has been start to work this correction & Corrected DEA report will submit to DIFE as soon as possible. Proposed Bracing layout plan & sectional drawing found on site during visit. 01–Feb–2023: After Submission of DEA report DIFE have some correction. Factory management says that, they has been start to work this correction & Corrected DEA report will submit to DIFE as soon as possible.	

সংযুক্তিসমূহ (8) × × × ×

	_	
7	⊋	কাৰজঙ

	I
কাশক্রম	Install vertical bracing if required.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	We shall Install vertical bracing after getting the stability report if it requires
অগ্রাধিকার	
চুডান্ড সময়সীমা	% (₹ − 0 % − ₹ 0 % b)
সংশোধিত সময়সীমা	07-07-7910
অগ্রগতির অবস্থা	চলমান
মন্তব্য	28-Aug-2022: After Submission of DEA report DIFE have some correction. Factory management says that, they has been start to work this correction & Corrected DEA report will submit to DIFE as soon as possible. Proposed Bracing layout plan & sectional drawing found on site. 01.Feb.2023: After Submission of DEA report DIFE have some correction. Factory management says that, they has been start to work this correction & Corrected DEA report will submit to DIFE as soon as possible.
সংযুক্তিসমূহ (२) ×	

প্রিদর্শন puring document review floor load plan and material test report were not found. ক্যাপ আইটেম ক্যাটাগরি

খাহ(৬)ম ক্যাটাগরি।		
২.১. কাৰ্শক্ৰম		
কাৰ্যক্ৰম	Develop full set of floor load plan showing loading details, and conduct materials test.	
সুপারিশের তখ্যসূত্র		
কাৰ্যক্ৰম	We have already developed floor load plan by DEA and done material test report from BUET	
অগ্রাধিকার	৬ মাস	
চুডান্ড সময়সীমা	_	
সংশোধিত সময়সীমা	07-07-7940	
অগ্রগতির অবস্থা	চলমান	
মন্তব্য	27–10–2020, They have all kind test reports & we found all kinds report at factory. 13.01.2021: No floor load plan has been found during inspection but as built drawing material test report was found. 03–06–2021 (CVV4): No floor load plan has been found during inspection but as built drawing material test report was found. 24–Aug–2021 (CVV5): Floor load plan has not found during inspection, materials test report is available at factory. 28–Aug–2022: Materials test report & floor load plan drawing is available at factory during visit. but floor load plan are not posted on floor because they are waiting for approved floor load plan. 01.Feb.2023: Materials test report & floor load plan drawing is available at factory during visit. but floor load plan are not posted on floor because they are waiting for approved floor load plan.	
সংযুক্তিসমূহ (৬)		