

## গণপ্রজাতন্ত্রী বাংলাদেশ সরকার শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"সুস্থ শ্রমিক, শোতন কর্মপরিবেশ; াড়ে জুলবে স্মার্ট বাংলাদেশ"

## ক্যাপ পর্ববেষ্ফণের তথ্য

	ম্যাদ্রিক্স জেসেস লি.
ঠিকানা	Plot No: 6, Road No: 27/KA, Roop Nagar I/A Pallabi, Dhaka
কারখানার কোড	DHK364
কালার কোড	

	া: কাঠামোগত মূল্যায়ন	পর্ববেষ্ফণের তারিখ:	09-08-2021
. পর্যবেষ্ফণ			
পরিদর্শন পর্ববেষ্ক্রণ	o Stability System		
ক্যাপ আইটেম ক্যাটাগরি			
[17101 11 1]			
১.১. কাৰ্যক্ৰম	ন		
কাৰ্যক্ৰম	The connection of steel structure needs bracing system between steel columns steel stair.		
সুপারিশের ভখ্যসূত্র			
কার্খানার কার্যক্রম	we have not been taken action but agr	eed to complete the issue within tir	neline
<u>অগ্রা</u> ধিকার	৬ সপ্তাহ		
চুডান্ত সময়সীমা	78-07-7900		
সংশোধিত সময়সীমা	07-07-790		
অগ্রগতির অবস্থা	<b>Бलमा</b> ल		
মন্তব্য	15-02-2021 The factory has been subriced to DIFE on 31/10/2019 but they had 10/06/2021: The factory management drawings by an enlisted firm of DIFE to submission 36th Structural taskforce m 04/09/2018. But after last re-submiss regarding this issue. Now the factory material decision and they are agreed to do all after DIFE RCC. 23-08-2021: The factor review of their submitted documents at works after getting approval from DIFE resubmitted to DIFE for approval as soon must be resubmitted to DIFE for approval.	ad not gotten the taskforce review of re-submitted their structural design DIFE RCC on 31/10/2019. Before the eeting held on these design & drawn ion there is no taskforce meeting held an agement is waiting for taskforce remediation works after getting approximation management is waiting for the total they are agreed to do all remediation as possible. 03/04/2023: DEA report must not as possible. 03/04/2023: DEA remediation as possible.	still now. gn & his re- vings on eld e meeting proval caskforce iation st be
সংখ্যুক্ত × ×	সমূহ (8) × ×		