



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
শ্রম ও কর্মসংস্থান মন্ত্রণালয়
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

সুরক্ষা নিবন্ধন নিশ্চিত করণ

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	ম্যাট্রিক্স ডেসেম লি.
ঠিকানা	Plot No: 6, Road No: 27/KA, Roop Nagar I/A Pallabi, Dhaka
কারখানার কোড	DHK364
কালার কোড	

মূল্যায়নের ধরণ: কার্টামোগত মূল্যায়ন	পর্যবেক্ষণের তারিখ: ০৩-০৪-২০২৩
--	---------------------------------------

১. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	No Stability System
ক্যাপ আইটেম ক্যাটাগরি	

১.১. কার্যক্রম

কার্যক্রম	The connection of steel structure needs to be checked by building engineer. The bracing system between steel columns is required to ensure the stability of the steel stair.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	we have not been taken action but agreed to complete the issue within timeline
অগ্রাধিকার	৬ সপ্তাহ
চূড়ান্ত সময়সীমা	১৬-০১-১৯০০
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	চলমান
মন্তব্য	15-02-2021 The factory has been submitted its all design and drawings including DEA to DIFE on 31/10/2019 but they had not gotten the taskforce review still now. 10/06/2021: The factory management re-submitted their structural design & drawings by an enlisted firm of DIFE to DIFE RCC on 31/10/2019. Before this re-submission 36th Structural taskforce meeting held on these design & drawings on 04/09/2018. But after last re-submission there is no taskforce meeting held regarding this issue. Now the factory management is waiting for taskforce meeting decision and they are agreed to do all remediation works after getting approval from DIFE RCC. 23-08-2021: The factory management is waiting for the taskforce review of their submitted documents and they are agreed to do all remediation works after getting approval from DIFE RCC. 14/08/2022: DEA report must be resubmitted to DIFE for approval as soon as possible. 03/04/2023: DEA report must be resubmitted to DIFE for approval as soon as possible.

সংযুক্তিসমূহ (৪)



