



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
শ্রম ও কর্মসংস্থান মন্ত্রণালয়
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

শ্রমস্বাধীন মানুষের অধিকার, বৈষম্যহীন
বাংলাদেশের অঙ্গীকার

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	টিবিএইচ ক্যাশন টেক্স
ঠিকানা	Kha-10/A, Bepari Para,
কারখানার কোড	DHK581
কালার কোড	
মূল্যায়নের ধরণ: বৈদ্যুতিক মূল্যায়ন	পর্যবেক্ষণের তারিখ: ০২-০২-২০২৩
১. পর্যবেক্ষণ	

পরিদর্শন পর্যবেক্ষণ	2016-11-08 00:00:00
কাপ আইটেম ক্যাটাগরি	

১.১. কার্যক্রম

কার্যক্রম	CCV Date: 21-09-2020 1. Design and drawing for fire separation and fire rated self closing swing door for generator room found. 2. Over current protection device found for the generator but no earth fault protection found. 01-09-2021 1. Design and drawing for fire separation and fire rated self closing swing door for generator room found. 2. Over current protection device found for the generator but no earth fault protection found.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	6 weeks
অগ্রাধিকার	প্রযোজ্য নয়
চূড়ান্ত সময়সীমা	০১-০১-১৯৭০
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	চলমান
মন্তব্য	21-09-2020: 1. Design and drawing for fire separation and fire rated self closing swing door for generator room found. 2. Over current protection device found for the generator but no earth fault protection found. 01-09-2021: 1. Design and drawing for fire separation and fire rated self closing swing door for generator room found. 2. Over current protection device found for the generator but no earth fault protection found. 03-08-2022 visit observation: During audit date no generator were found on generator room. Factory management reconstruct a new generator room & they will shifted generator on new generator room which is outside of factory building. 02-02-2023 visit observation: Factory has been shifted the generator room outside of the building. Over current protection device found for the generator but no earth fault protection found.

সংযুক্তিসমূহ (৪)



২. পর্যবেক্ষণ

পরিদর্শন পৰ্ববেক্ষণ	1900-01-27 00:00:00
কাপ আইটেম ক্যাটাগরি	

২.১. কার্যক্রম

কার্যক্রম	CCV Date: 21-09-2020 1. No Fire rate self closing door installed for the generator room. 2. Smoke detector observed for the generator room 01-09-2021 1. No Fire rate self closing door installed for the generator room. 2. Smoke detector observed for the generator room
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	6 months
অগ্রাধিকার	প্রয়োজ্য নয়
চূড়ান্ত সময়সীমা	০১-০১-১৯৭০
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	সংশোধিত
মন্তব্য	21-09-2020: 1. No Fire rate self closing door installed for the generator room. 2. Smoke detector observed for the generator room 01-09-2021: 1. No Fire rate self closing door installed for the generator room. 2. Smoke detector observed for the generator room. 03-08-2022 visit observation: During audit date no generator were found on generator room. Factory management reconstruct a new generator room & they will shifted generator on new generator room which is outside of factory building. 02-02-2023 visit observation: Factory has been shifted the generator room outside of the building.

সংযুক্তিসমূহ (৪)



পরিদর্শন পর্যবেক্ষণ	2016-10-04 00:00:00
কাপ আইটেম ক্যাটাগরি	

৩.১. কার্যক্রম

কার্যক্রম	CCV Date: 21-09-2020 Single earthing observed for the generator frame and earthing cable is found to be inadequate. 01-09-2021 Single earthing observed for the generator frame and earthing cable is found to be inadequate.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	On-going
অগ্রাধিকার	প্রয়োজ্য নয়
চূড়ান্ত সময়সীমা	০১-০১-১৯৭০
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	21-09-2020: Single earthing observed for the generator frame and earthing cable is found to be inadequate. 01-09-2021: Single earthing observed for the generator frame and earthing cable is found to be inadequate. 03-08-2022 visit observation: During audit date no generator were found on generator room. Factory management reconstruct a new generator room & they will shifted generator on new generator room which is outside of factory building. 02-02-2023 visit observation: Double earthing of generator frame were not provided.

সংযুক্তিসমূহ (৩)



৪. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	2016-11-08 00:00:00
কাপ আইটেম ক্যাটাগরি	

৪.১. কার্যক্রম

কার্যক্রম	CCV Date: 21-09-2020 1. Single earth lead observed at earth bus bar 2. Distribution boards were earthed but door were not grounded. 3. Clear identification mark were not found in some distribution boards for e.g LT Panel. 4. MDB/SDB/SB or MCCB or MCB were installed on a non combustible material 01-09-2021 1. Single earth lead observed at earth bus bar 2. Distribution boards were earthed but door were not grounded. 3. Clear identification mark were not found in some distribution boards for e.g LT Panel. 4. MDB/SDB/SB or MCCB or MCB were installed on a non combustible material
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	6 weeks
অগ্রাধিকার	প্রয়োজ্য নয়
চূড়ান্ত সময়সীমা	০১-০১-১৯৭০
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	চলমান
মন্তব্য	21-09-2020: 1. Single earth lead observed at earth bus bar. 2. Distribution boards were earthed but door were not grounded. 3. Clear identification mark were not found in some distribution boards for e.g. LT Panel. 4. MDB/SDB/SB or MCCB or MCB were installed on a non combustible material. 01-09-2021: 1. Single earth lead observed at earth bus bar. 2. Distribution boards were earthed but door were not grounded. 3. Clear identification mark were not found in some distribution boards for e.g. LT Panel. 4. MDB/SDB/SB or MCCB or MCB were installed on a non combustible material. 03-08-2022 visit observation: 1. Single earth lead observed at earth bus bar. 2. Distribution board & door were not earthed. 3. Clear identification mark were not found on distribution board. 4. MDB/SDB/SB or MCCB/MCB were installed on wooden board. 02-02-2023 visit observation: 1. Single earth lead observed at earth bus bar. 2. Distribution board & door were not earthed. 3. Clear identification mark were not found on distribution board. 4. MDB/SDB/SB or MCCB/MCB were installed on wooden board.

সংযুক্তিসমূহ (৭)



পরিদর্শন পর্যবেক্ষণ	2016-10-04 00:00:00
কাপ আইটেম ক্যাটাগরি	

৫.১. কার্যক্রম

কার্যক্রম	CCV Date: 21-09-2020 1. Instruction board for first aid and respiratory system exposure to electrical shock were not provided at required places for e.g near distribution boards and generator room. 2. Obstruction observed in front of the distribution board. 3. Cables were found to be well dressed inside the distribution boards 01-09-2021 1. Instruction board for first aid and respiratory system exposure to electrical shock were not provided at required places for e.g near distribution boards and generator room. 2. Obstruction observed in front of the distribution board. 3. Cables were found to be well dressed inside the distribution boards
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	On-going
অগ্রাধিকার	প্রযোজ্য নয়
চূড়ান্ত সময়সীমা	০১-০১-১৯৭০
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	চলমান
মন্তব্য	21-09-2020: 1. Instruction board for first aid and respiratory system exposure to electrical shock were not provided at required places for e.g. near distribution boards and generator room. 2. Obstruction observed in front of the distribution board. 3. Cables were found to be well dressed inside the distribution boards. 01-09-2021: 1. Instruction board for first aid and respiratory system exposure to electrical shock were not provided at required places for e.g. near distribution boards and generator room. 2. Obstruction observed in front of the distribution board. 3. Cables were found to be well dressed inside the distribution boards. 03-08-2022 visit observation: 1. No instruction board for first aid to electrical shock respiration found near panel boards. 2. Obstruction were found in front of the distribution board. 3. Undressed messy wire/cable were found inside panel boards. 4. Cable termination without proper cable lugs/sleeve/socket or ferrule were found. 02-02-2023 visit observation: 1. No instruction board for first aid to electrical shock respiration found near panel boards. 2. Obstruction were found in front of the distribution board. 3. Undressed messy wire/cable were found inside panel boards. 4. Cable termination without proper cable lugs/sleeve/socket or ferrule were found.

সংযুক্তিসমূহ (১১)

