

# গণপ্রজাতন্ত্রী বাংলাদেশ সরকার

শ্রম ও কর্মসংস্থান মন্ত্রণালয় কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

"সুস্থ শ্রমিক, শোতন কর্মপরিবেশ; াড়ে জুলবে স্মার্ট বাংলাদেশ"

# ক্যাপ পর্ববেষ্ফণের তখ্য

| কারখানার নাম | স্পাৰ্কল নীট কম্পোজিট লিঃ. |
|--------------|----------------------------|
| ঠিকানা       | Kabirpur, Savar, Dhaka     |
| কারখানার কোড | DHK557                     |
| কালার কোড    |                            |

| মুল্যারনের ধরণ: অগ্নি মূল্যারন | পর্ববেষ্কণের তারিখ: | <b>○</b> <i>६</i> − <i>०ऽ</i> − <i>२०२७</i> |
|--------------------------------|---------------------|---|
| ১. পর্যবেষ্ণণ                  |                     |   |

পরিদর্শন Location – All exit doors in egress route The exit doors in the egress route are sliding প্রবস্থেপ doors and do not open in the direction of the travel.
ক্যাপ
আইটেম
ক্যাটাগরি

| ۵.۵. | কাৰ্শক্ৰম |
|------|-----------|
|      |           |

| Replace all existing exit doors on evacuation routes, exit doors with side hinged type door, which swing outward and in the direction of travel. Swinging of the door should not constrict the width of the corridor / passage below 0.9 meter.   |
|---|
|   |
| We have not taken any action but agreed to complete the issue within the given timeline.  |
| ৬ সপ্তাহ  |
| 0 9 - 0 9 - 2 0 \$ 9  |
| %€-0B-3033  |
| সংশোধিত   |
| Previous timeline: 15/11/16 Final Timeline: 03/07/2017 Not taken any action regarding this issue but factory agreed to complete the issue within timeline. on 19–02–20: No action has been taken yet. 22–09–2020 (CVV–02): At all floors, a the exit doors are found replaced by all existing doors on evacuation routes, exit doors on evacuation routes, exit doors with side hinged type door. 18–01–2021 (CVV–03): Factory have 2 main building with some of shade building. out of these 2 main building 1 is dyeing building and another is garments building (New). Dyeing building: All exit door are found sliding; All exit door are found fire door. 19–8–2021 (CVV–04): Factory have 2 main building with some of shade building. out of these 2 main building 1 is dyeing building and another is garments building. Out of these 2 main building 1 is dyeing building and another is garments building (New). Dyeing building: All exit door are found sliding; All exit door are found fire door. On 24.08.2022: During the Inspection found, the factory replaced all existing exit doors on evacuation routes with side–hinged type exit doors that swing outward and in the direction of travel. 05–01–2023: Completed. |
| মমূহ (৩)  x   |
|   |

পরিদর্শন Location – All exit doors in egress route The egress route exit doors are sliding type and প্রবৈষ্কণ there is chance that doors get locked due to any obstruction in opening/closing.
ক্যাপ
আইটেম
ক্যাটাগরি

| .১. কাৰ্যক্ৰম          |  |
|------------------------|--|
| কাৰ্যক্ৰম              | Remove all locking device from all egress door. All exit doors should be open-able from the side they serve without the use of a key.  |
| সুপারিশের<br>তথ্যসূত্র |  |
| কারখীনার<br>কার্বক্রম  | We have not taken any action but agreed to complete the issue within the given timeline.   |
| অগ্রাধিকার             | ৬ সপ্তাহ   |
| চূডান্ড<br>সময়সীমা    | 0.00-0.00-0.000  |
| সংশোধিত<br>সময়সীমা    | %€-0₽-5055   |
| অগ্রগতির<br>অবস্থা     | সংশোধিত  |
|                        | Previous timeline: 15/11/16 Final Timeline: 03/07/2017 Not taken any action regarding this issue but factory agreed to complete the issue within timeline. on 19-02-20: No action has been taken yet. 22-09-2020 (CVV-02): At all floors, remove all locking device from all egress door which can be opened easily in the direction of evacuation without the use of a key. 18-01-2021 (CVV-03): In |

dyeing building, found sliding door at main exit. 19–8–2021 (CVV-04): At all floors, remove all locking device from all egress door which can be opened easily in the direction of evacuation without the use of a key. On 24.08.2022: During the inspection it was found that, on all floors, all locking devices have been removed from all exit doors which can be easily opened towards evacuation without the use

সংযুক্তিসমূহ (৩)

of keys. 05-01-2023: Completed.

#### ৩. পর্ববেষ্ফণ

মন্তব্য

| পরিদর্শন<br>পর্শবেষ্কণ      | Location – Mezzanine floor, dyeing shed Travel distance from any location of the floor to the nearest emergency exit is not more than 40 meter, so it does not meet the requirement of RMG guideline. |
|-----------------------------|---|
| ক্যাপ<br>আইটেম<br>ক্যাটাগরি |   |

| ୭.১. কাৰ্যক্ৰম         |   |
|------------------------|---|
| কাৰ্যক্ৰম              | Within 6 Weeks, Produce proper plan and design for another exit door at mezzanine floor, which discharge outside of the factory building within 23 meter travel distance.   |
| সুপারিশের<br>তথ্যসূত্র |   |
| কার্থানার<br>কার্বক্রম | We have taken action and agreed to complete within timeline. Construction of another stair was ongoing.   |
| অগ্রাধিকার             | ৬ সপ্তাহ  |
| চুডান্ড<br>সমশ্রসীমা   | २०-०१-२०%१  |
| সংশোধিত<br>সমশ্রসীমা   | %€-0P-5055  |
| অগ্রগতির<br>অবস্থা     | সংশোধিত   |
| মন্তব্য                | Previous timeline: 15/11/16 Final Timeline: 20/07/2017 Construction of another stair was ongoing. on 19-02-20: another exit door at mezzanine floor have been installed. 22-09-2020 (CVV-02): Factory management has provided As Built Drawing of Floor layout approved by DIFE on 11-7-18. Another exit stair at mezzanine floor have been installed. 18-01-2021 (CVV-03): Factory installed another stair so travel distance issue have already solved. 19-8-2021 (CVV-04): Factory installed another stair so travel distance issue have already solved. On 24.08.2022: During the inspection found, the factory has installed another staircase so that the travel distance problem has already been solved. 05-01-2023: Completed. |
| সংযুক্তি<br>× ×        | মমূহ (২)  |

| <u> </u>                    | Location – Mezzanine floor, dyeing shed Travel distance from any location of the floor to the nearest emergency exit is not more than 40 meter, so it does not meet the requirement of RMG guideline. |
|-----------------------------|---|
| ক্যাপ<br>আইটেম<br>ক্যাটাগরি |   |

| ৪.১. কাৰ্যক্ৰ          | 1   |
|------------------------|---|
| কাৰ্যক্ৰম              | Within 6 months, Execute the another exit door at mezzanine floor.  |
| সুপারিশের<br>তখ্যসূত্র |   |
| কার্খানার<br>কার্শক্রম | We have completed the issue.  |
| <u>অগ্রা</u> খিকার     | ৬ মাস   |
| চূডান্ড<br>সময়সীমা    | _   |
| সংশোধিত<br>সময়সীমা    | 08-0%-205@  |
| অগ্রগতির<br>অবস্থা     | সংশোধিত   |
| মন্তব্য                | Executed another exit door at mezzanine floor. on 19–02–20: another exit door at mezzanine floor have been installed. 22–09–2020 (CVV–02): Another exit door at mezzanine floor have been installed. 18–01–2021 (CVV–03): During visit time found another exit door at mezzanine floor. 19–8–2021 (CVV–04): During visit time found another exit door at mezzanine floor. On 24–08–22: During visit time found another exit door at mezzanine floor. 05–01–2023: Completed. |
| সংযুক্তি<br>×          | সমূহ (১)  |

| পরিদর্শন<br>পর্ববেষ্ডণ      | No, Any type of detectors are not provided in the factory. |
|-----------------------------|--|
| ক্যাপ<br>আইটেম<br>ক্যাটাগরি |  |

### ৫.১. কাৰ্যক্ৰম

| কাৰ্যক্ৰম              | Within 6 weeks, Produce design and plan for automatic detection system with automatic fire alarm.   |
|------------------------|---|
| সুপারিশের<br>তথ্যসূত্র |   |
|                        | We have not taken any action but agreed to complete the issue within the given timeline.  |
| <u>অগ্রা</u> ধিকার     | ৬ সপ্তাহ  |
| চুডান্ত<br>সময়সীমা    | २०-०१-२०५१  |
| সংশোধিত<br>সময়সীমা    | %€-0₽-5055  |
| অগ্রগতির<br>অবস্থা     | চলমাল   |
| <b>মন্ত</b> ব্য        | Previous timeline: 15/11/16 Final Timeline: 20/07/2017 Not taken any action regarding this issue but factory agreed to complete the issue within timeline. on 19–02–20: Some of smoke detector have been found during visit time. 22–09–2020 (CVV–02): Factory has been prepared Proposed and As–Built design drawing of automatic detection system and submitted the drawing to DIFE on 28.11.2018 for approval. 18–01–2021 (CVV–03): During visit time, found manual smoke detector and alarm call point in the factory at all building. 19–8–2021 (CVV–04): Factory has been prepared Proposed and As–Built design drawing of automatic detection system and submitted the drawing to DIFE on 28.11.2018 for approval. On 24.08.2022: The factory proposed drawing has been updated and submitted to DIFE on 09.08.2022 for approval. On 24.08.2022: The factory proposed drawing has been updated and submitted to DIFE on 09.08.2022 for |

### সংবৃক্তিসমূহ (১) ×

| পরিদর্শন<br>পর্ববেষ্ফণ      | Any type of detectors are not provided in the factory. |
|-----------------------------|--|
| ক্যাপ<br>আইটেম<br>ক্যাটাগরি |  |

| હ.ડ. | কাৰ্যক্ৰম  |
|------|------------|
| 9.3. | אין זיטיאן |

| Within 6 months, Install automatic detection system with automatic fire alarm.   |
|--|
| Within 6 moners, install addomatic acceptant system with addomatic me diami.   |
|  |
| We have not taken any action but agreed to complete the issue within the given   |
| timeline.  |
| ৬ মাস  |
| 08-07-5079   |
| 08-0%-2020   |
| শুৰু হ্য়ানি   |
| Previous timeline: 04/10/17 Final Timeline: 04/01/2018 Not taken any action regarding this issue but factory agreed to complete the issue within timeline. on 19-02-20: Some of smoke detector have been found during visit time. 22-09-2020 (CVV-02): No action has been taken yet to install automatic detection system with automatic fire alarm. 18-01-2021 (CVV-03): During visit time, found manual smoke detector and alarm call point in the factory at all building. 19-8-2021 (CVV-04): During visit time, found manual smoke detector and alarm call point in the factory at all building. On 24.08.2022: No action has yet been taken to install the listed automatic detection system including automatic fire alarms. Also the proposed drawing was not approved by DIFE. 05.01.2023: No action has yet been taken to install the listed automatic detection system including automatic fire alarms. Also the proposed drawing was not approved by DIFE. |
|  |

# নংশাক্তসমূহ (२)



## ৭. পর্ববেষ্ষণ

| পরিদর্শন     | The factory has not provision of periodic checking of alarm call point & alarm system |
|--------------|---|
| পর্ববেষ্ষণ   | with maintaining record properly  |
| ক্যাপ        |   |
| <u>আইটেম</u> |   |
| ক্যাটাগরি    |   |

## ৭.১. কাৰ্যক্ৰম

| ৭.১. কাশক্রম             |  |
|--------------------------|--|
| কাৰ্শক্ৰম                | Factory management should checked alarm call points, alarm & detection system periodically and maintained the record properly.   |
| সুপারিশের<br>তখ্যসূত্র   |  |
| কার্য্থানার<br>কার্যক্রম | We have completed the issue.   |
| অগ্রাধিকার               | প্রযোগ্য নয়   |
| চুডান্ত<br>সমশ্বসীমা     | _  |
| সংশোধিত<br>সমশ্বসীমা     | 07-07-7940   |
| অগ্রগতির<br>অবস্থা       | সংশোধিত  |
| মন্তব্য                  | Factory was maintained alarm call point & alarm system checklist properly. on 19–02–20: we found all checklist record properly during visit time. 22–09–2020 (CVV–02): I found all checklist record properly during visit time. 18–01–2021 (CVV–03): During visit time, found periodic checklist of alarm call point which maintained by factory. 19–8–2021 (CVV–04): During visit time, found periodic checklist of alarm call point which maintained by factory. On 24.08.2022: During the inspection, a periodic checklist of alarm call points maintained by the factory is obtained. 05.01.2023: Completed. |
| সংযুক্তি                 | मभूश (२)   |

## সংযুক্তিসমূহ (२) ×

| পরিদর্শন   | Dedicate alternative power backup is not provided; however 2 nos. 500 KW diesel |
|------------|---|
| পর্যবেষ্ণণ | generator is used as production and hydrant system backup power.                |
| ক্যাপ      |   |
| আইটেম      |   |
| ক্যাটাগরি  |   |

| .১. কাৰ্যক্ৰম          |   |
|------------------------|---|
| কাৰ্যক্ৰম              | Dedicated fire pump should have own generator for alternative power backup.   |
| সুপারিশের<br>তথ্যসূত্র |   |
|                        | We have not taken any action but agreed to complete the issue within the given  |
| কাৰ্যক্ৰম              | timeline.   |
| অগ্রাধিকার             | ৬ সম্ভাহ  |
| চুডান্ড<br>সমশ্রসীমা   | o8−o%− <o%₽< td=""></o%₽<>  |
| সংশোধিত<br>সমশ্বসীমা   | %€-0B-5055  |
| অগ্রগতির<br>অবস্থা     | শুৰু হৰ্মনি   |
| মন্তব্য                | Previous timeline: 04/10/17 Final Timeline: 04/01/2018 Not taken any action regarding this issue but factory agreed to complete the issue within timeline. on 19-02-20: no fire pump we have found during visit time. 22-09-2020 (CVV-02): No action has been taken yet to dedicate fire pump should have own generator for alternative power backup. 18-01-2021 (CVV-03): Factory have not installed any dedicated fire pump yet but submitted design drawing to DIFE. Factory have dedicated generator for backup power for hydrant system. 19-8-2021 (CVV-04): No action has been taken yet to dedicate fire pump should have own generator for alternative power backup. On 24.08.2022: At the time of inspection, no steps have been taken yet to dedicate fire pumps to have their own generators for alternate power backup. 05.01.2023: At the time of inspection, no steps have been taken yet to dedicate fire pumps to have their own generators for alternate power backup. |

#### ৯. পর্ববেষ্ফণ

পরিদর্শন The factory has not provision of periodic checking of fire pump or hydrant system with পর্যবেষ্কণ maintaining record properly
ক্যাপ
আইটেম
ক্যাটাগরি

#### ৯.১. কাৰ্যক্ৰম কাৰ্যক্ৰম Periodically check fire pumps. Maintain record properly সুপারি(শর ভখ্যসূত্র কার্খানার We have completed the issue. **অগ্রাধিকার** প্রযোগ্য নয় চুডান্ড সময়সীমা সংশোধিত 02-02-2290 **সমশ্বসী**মা অগ্রগতির সংশোধিত অবস্থা Periodically check fire pumps maintained record properly. on 19-02-20: no fire pump we have found during visit time. 22-09-2020 (CVV-02): I found all checklist record properly during visit time. 18-01-2021 (CVV-03): Factory মন্তব্য maintained periodic checklist regularly. 19-8-2021 (CVV-04): Factory maintained periodic checklist regularly. On 24.08.2022: During the inspection, a periodic checklist of fire pump maintained by the factory is obtained. 05-01-2023: Completed. সংখুক্তিসমূহ (১)

#### ১০. পর্ববেষ্কণ

| পরিদর্শন<br>পর্ববেষ্ <u>ড</u> ণ | Standpipe and first aid hose pipe performance was not checked periodically. |
|---------------------------------|---|
| ক্যাপ<br>আইটেম                  |   |
| ক্যাভাগার                       |   |

| गाणात्रात्रा           |  |
|------------------------|--|
| ০.১. কাৰ্যত্ৰ          | 727  |
|                        |  |
| কাৰ্যক্ৰম              | The first aid hose and standpipe performance should be checked periodically and properly tagged.   |
| সুপারিশের<br>তখ্যসূত্র |  |
| কার্থানার<br>কার্বক্রম | We have completed the issue.   |
| অগ্রাধিকার             | প্রব্যোগ্য নর  |
| চুডান্ড<br>সময়সীমা    | _  |
| সংশোধিত<br>সময়সীমা    | 02-02-2290   |
| অগ্রগতির<br>অবস্থা     | সংশোধিত  |
| মন্তব্য                | The first aid hose and standpipe performance was checked periodically and properly tagged. On 19–02–20: we have found hose pipe checklist but not standpipe. 22–09–2020 (CVV–02): I found all checklist record properly during visit time. 18–01–2021 (CVV–03): During visit time standpipe and hose pipe periodic checklist found properly. 19–8–2021 (CVV–04): During visit time standpipe and hose pipe periodic checklist found properly. On 24.08.2022:During the inspection, the standpipe and hose pipe periodic checklists are found to be correct. 05–01–2023: Completed. |
| <br>সংযক্তি            | মূহত (২)   |
| × ×                    | (f, /, )   |

পরিদর্শন Location – All Exit Location Additional fire fighting equipment like sand & water buckets পর্যবেষ্ষণ are not provided at the exit location.
ক্যাপ
আইটেম
ক্যাটাগরি

#### ১১.১. কাৰ্যক্ৰম Provide additional fire fighting equipment like sand & water buckets near exit or কাৰ্যক্ৰম easily accessible area for first phase fire fighting. সুপারিশের ভখ্যসূত্ৰ কারখানার We have completed the issue. কাৰ্যক্ৰম **অগ্রাধিকার** প্রযোগ্য নয় চডান্ড *मे*भेश्रमीमा সংশোধিত 05-05-5590 সময়সীমা অগ্রগতির সংশোধিত অবস্থা Provided additional fire fighting equipment like sand & water buckets near exit or easily accessible area for first phase fire fighting. On 19-02-20 : some of fire fighting equipment we have found but not all exit. 22-09-2020 (CVV-02): Sufficient of fire fighting equipment we have found all exit. 18-01-2021 (CVV-03) মন্তব্য : During visit time found adequate fire fighting equipment. 19-8-2021 (CVV-04): During visit time found adequate fire fighting equipment. On 24.08.2022: Adequate fire fighting equipment was found during inspection. 05-01-2023: Completed. সংযুক্তিসমূহ (২)

| পরিদর্শন<br>পর্ববেষ্ <u>ড</u> ণ | Location– Substation room Combustible materials are found near electrical source. |
|---------------------------------|---|
| ক্যাপ<br>আইন্টেম                |   |
| নাহডেন<br>ক্যাটাগরি             |   |

### ১২.১. কার্যক্রম

| কাৰ্শক্ৰম              | Combustible materials should keep away from electrical appliances and all the lighting in storage area must have protecting covers and wiring must be in conduits.  |
|------------------------|---|
| সুপারিশের<br>তখ্যসূত্র |   |
| কার্থানার<br>কার্বক্রম | We have completed the issue.  |
| অগ্রাধিকার             | প্রযোগ্য নর   |
| চূড়ান্ত<br>সমশ্বসীমা  | _   |
| সংশোধিত<br>সময়সীমা    | 02-02-2290  |
| অগ্রগতির<br>অবস্থা     | সংশোধিত   |
| মন্তব্য                | Combustible materials were not found near electrical source. on 19–02–20: no combustible material we have found during visit time. 22–09–2020 (CVV-02): No combustible material we have found during visit time. 18–01–2021 (CVV-03): Combustible material are not found near electrical source. 19–8–2021 (CVV-04): Combustible material are not found near electrical source. On 24.08.2022: During the inspection, Flammable/Combustible materials are not found near electrical sources. 05–01–2023: Completed. |
| সংযুক্তি<br>×          | সমূহ (२)  |

#### ১৩. পর্ববেষ্কণ

| পরিদর্শন<br>পর্ববেষ্কণ | Location–Generator Room Visual alarm system was available at generator room. |
|------------------------|--|
| ক্যাপ<br>আই্টেম্       |  |
| ক্যাটাগরি              |  |

| কাৰ্যক্ৰম              | Visual alarm should be placed at the generator room.   |
|------------------------|--|
| সুপারিশের<br>তখ্যসূত্র |  |
|                        | We have completed the issue.   |
|                        | ৬ সপ্তাহ   |
| চুডান্ত<br>সমশ্রসীমা   |  |
| সংশোধিত<br>সময়সীমা    | \$&-0₽-3033  |
| অগ্রগতির<br>অবস্থা     | সংশোধিত  |
| <b>মন্ত</b> ব্য        | Visual alarm system was available at generator room. on 19–02–20: we have found visual alarm on the generator room during visit time. 22–09–2020 (CVV–02): we have found visual alarm on the generator room during visit time. 18–01–2021 (CVV–03): Visual alarm system found available during visit time. 19–8–2021 (CVV–04): Visual alarm system found available during visit time. On 24.08.2022: Visual alarm system found available during visit time. 05–01–2023: Completed. |

পরিদর্শন The factory does not conduct fire drill regularly covering all shifts maintaining record পর্ববেষ্কণ|properly ক্যাপ আইটেম ক্যাটাগরি ১৪.১. কাৰ্যক্ৰম Fire drill should be conducted quarterly (4 times a year) in existing buildings as কাৰ্যক্ৰম detailed under the Fire Safety Plan & should kept record properly. সুপারিশের ভঁখ্যসূত্র কার্থানার We have completed the issue. কাৰ্যক্ৰম **অগ্রাধিকার** প্রযোগ্য নয় চডান্ড সমশ্রসীমা সংশোধিত 05-05-5590 সময়সীমা অগ্রগতির সংশোধিত অবস্থা The factory does conduct fire drill regularly covering all shifts maintaining record properly. on 19-02-20 : Factory conducted fire drill every month. 22-09-2020 (CVV-02): Factory conducted fire drill every month. 18-01-2021 (CVV-03):

Factory conducted fire drill as per standard rules. 19–8–2021 (CVV-04): Factory conducted fire drill as per standard rules. On 24.08.2022: The factory conducted

| 71031 | <u> </u> | য়হাত | 7 | $\overline{}$ | $\overline{\ }$ |
|-------|----------|-------|---|---------------|-----------------|
| 417   | [જી-     | ୵ଵୄୄ୴ | ( | ۲             | )               |
| ×     | ×        | ~     |   |               |                 |

মন্তব্য

| <b>SE.</b> | প্যবেষ্ড              | 9   |
|------------|-----------------------|---|
| र्था       | র্দর্শন               |   |
|            | ন্ধ । ।<br>ধ্বৈষ্ক্ষণ | Availability of fire department pre–plan        |
| का         |                       |   |
|            | ইটেম                  |   |
|            | ।<br>টাগরি            |   |
|            |                       |   |
| 26         | :.১. কা               | ৰ্জন  |
| [          | কাৰ্যক্ৰম             | Fire department pre-plan needs to be developed. |
|            |                       |   |
|            | সুপারিশে<br>ক্রু      | <sup>위</sup>                                    |
|            | ভখ্যসূত্র             |   |
|            | কার্খান               | ৰ   |
|            | <u>কাৰ্যক্ৰম</u>      |   |
|            | <u>অগ্রাধিক</u>       | বি প্রযোগ্য নর                                  |
| 1          | চুডান্ত               |   |
| ;          | <i>मे</i> भग्नमी•     | T   -   |
| [          | সংশোধি                | <b>9</b> 03-03-3390                             |
|            | সময়সীম               | 1   |
| 1 5        | অগ্ৰগতি               |   |
|            | অবস্থা                |   |
| [          | <u> মন্তব্য</u>       |   |
| 1          |                       |   |

fire drills as per standard rules. 05-01-2023: Completed.

|                             | Drawing & design of fire protective construction and separation drawing with |
|-----------------------------|--|
| পর্ববেষ্কণ                  | evacuation layout is not available in the factory.                           |
| ক্যাপ                       |  |
| <u>আইটেম</u>                |  |
| ক্যাপ<br>আইটেম<br>ক্যাটাগরি |  |

| কাৰ্যক্ৰম              | The factory need to get approval for fire protective construction and separation drawing with evacuation layout from DIFE. |
|------------------------|--|
| সুপারিশের<br>তখ্যসূত্র |  |
| কারখীনার<br>কার্বক্রম  |  |
| অগ্রাধিকার             | ৬ সপ্তাহ   |
| চুডান্ড<br>সমশ্বসীমা   | _  |
| সংশোধিত<br>সময়সীমা    | 02-02-2290   |
| <b>অ</b> গ্রগতির       |  |
| অবস্থা                 |  |
| মন্তব্য                |  |