



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার  
শ্রম ও কর্মসংস্থান মন্ত্রণালয়  
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

শ্রমস্বত্ব মানুস্বের অধিকার, বৈষম্যহীন  
বাংলাদেশের অঙ্গীকার

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	কনকরডিয়া প্যাসিকিক গার্মেন্টস লিমিটেড
ঠিকানা	Jazor, National University, Gazipur Sadar, Gazipur
কারখানার কোড	GZP075
কালার কোড	
মূল্যায়নের ধরণ: <a href="#">কাঠামোগত মূল্যায়ন</a>	পর্যবেক্ষণের তারিখ: ৩১-০১-২০২৩
১. পর্যবেক্ষণ	

পরিদর্শন পর্যবেক্ষণ	Structural design drawing, architectural drawing, soil test report, floor load plan have not been found.
ক্যাপ আইটেম ক্যাটাগরি	

#### ১.১. কার্যক্রম

কার্যক্রম	Engage a qualified structural engineer to prepare structural drawing, as built drawing and conduct soil test and prepare/update calculations showing the structural adequacy of the floor system taking into account the factory design imposed loading and the as built structure.
সুপারিশের ভিত্তিসূত্র	
কারখানার কার্যক্রম	We will be assign with design and consultant firm.They will prepare all drawings accordingly and they will complete. We will complete soil test report.
অগ্রাধিকার	৬ মাস
চূড়ান্ত সময়সীমা	২০-০৪-২০১৭
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	চলমান
মন্তব্য	05.10.2020: Completed their DEA and submitted to DIFE HQ and waiting for review. After approved the drawing will start their remediation or retrofitting. 05.01.2021: Stop their remediation work for shifting. Rent a land for 10 years and will construction their own building. 03.06.2021: Completed their DEA and submitted to DIFE HQ. Stop their remediation work for shifting. Rent a land for 10 years and will construction their own building. 25.08.2021: Completed their DEA and submitted to DIFE HQ. But they will shift within several months to their new location as they started building in their location. 03.08.2022: Completed their DEA and submitted to DIFE HQ. But they will shift within several months to their new location as they started building in their location. 31.01.2023: Completed their DEA and submitted to DIFE HQ. But they will shift within several months to their new location as they started building in their location.

সংযুক্তিসমূহ ( ৬ )



#### ১.২. কার্যক্রম

কার্যক্রম	Prepare controlled loading plans for all floors designating where storage can be placed and cannot be placed.
সুপারিশের ভিত্তিসূত্র	
কারখানার কার্যক্রম	Our concern Design and consultant firm will provide load plan for each floor and we will maintain accordingly.
অগ্রাধিকার	
চূড়ান্ত সময়সীমা	২০-০৪-২০১৭
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	চলমান
মন্তব্য	05.10.2020: Load plan has been prepared and submitted to DIFE HQ for review. 05.01.2021: Stop their remediation work for shifting. Rent a land for 10 years and will construction their own building. 03.06.2021: Completed their DEA and submitted to DIFE HQ. Stop their remediation work for shifting. Rent a land for 10 years and will construction their own building. 25.08.2021: Completed their DEA and submitted to DIFE HQ. But they will shift within several months to their new location as they started building in their location. 03.08.2022: Completed their DEA and submitted to DIFE HQ. But they will shift within several months to their new location as they started building in their location. 31.01.2023: Completed their DEA and submitted to DIFE HQ. But they will shift within several months to their new location as they started building in their location.

সংযুক্তিসমূহ ( ৬ )



২. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	Exposed rebar found
ক্যাপ আইটেম ক্যাটাগরি	

২.১. কার্যক্রম

কার্যক্রম	Provide protective coating to cover the exposed rebar from corrosion .Carry out ongoing maintenance works.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	We will take action accordingly and we will complete.
অগ্রাধিকার	৬ মাস
চূড়ান্ত সময়সীমা	২০-০৪-২০১৭
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	চলমান
মন্তব্য	05.10.2020: Rebars were covered with red oxide to prevent it from corrosion. But it needs to be well maintained. 05.01.2021: Stop their remediation work for shifting. Rent a land for 10 years and will construction their own building. 03.06.2021: Completed their DEA and submitted to DIFE HQ. Stop their remediation work for shifting. Rent a land for 10 years and will construction their own building. Provided protective coating to cover the exposed rebar. 25.08.2021: Rebars were covered with paint red oxide to prevent it from corrosion. 03.08.2022: During visit day roof top expose column rebar painted with red oxide. But expose rebar of Stair position are not properly protected with coat. 31.01.2023: During visit day roof top expose column rebar painted with red oxide. But expose rebar of Stair position are not properly protected with coat.

সংযুক্তিসমূহ ( ৪ )

