



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার  
শ্রম ও কর্মসংস্থান মন্ত্রণালয়  
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

শ্রমজীবী মানুষের অধিকার, বৈষম্যহীন  
বাংলাদেশের অঙ্গীকার

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	এ.এস.লিজা গার্মেন্টস (ইন্ডাস্ট্রিজ) লিঃ
ঠিকানা	1087/1 & 2, East Monipur, Mirpur, Dhaka
কারখানার কোড	DHK013
কালার কোড	

মূল্যায়নের ধরণ: কাঠামোগত মূল্যায়ন পর্যবেক্ষণের তারিখ: -

**১. পর্যবেক্ষণ**

পরিদর্শন পর্যবেক্ষণ	Highly stressed column
ক্যাপ আইটেম ক্যাটাগরি	

**১.১. কার্যক্রম**

কার্যক্রম	No excessive storage was observed on the floors of overstressed columns but since columns are highly stressed hence not to use those floors for storage purpose as precaution until DEA not performed.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	Not taken any action yet but they have agreed to complete within timeline.
অগ্রাধিকার	অবিলম্বে
চূড়ান্ত সময়সীমা	১৮-০৬-২০১৬
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	09-08-2020: Factory did not take any initiative for this issue. 2/11/2020 visit observation: The factory management didn't make agreement with any enlisted consultant firm and they are not going to do remediation works any more. On Visit date 07/02/2021: This issue is covered under DEA. No action taken yet regarding this issue. Not updated anything after last visit. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is saying that they are willing to close the factory within May 2021. Because of that they are not willing to take any action for structural design & drawings. On visit date 25.05.2021: This issue is covered under DEA. The factory management didn't make agreement with any enlisted consultant firm and they are not going to do remediation works any more. On 11.08.2021: This issue is covered under DEA and DEA has been not started yet.

**২. পর্যবেক্ষণ**

পরিদর্শন পর্যবেক্ষণ	Highly stressed column
কাপ আইটেম ক্যাটাগরি	

### ২.১. কার্যক্রম

কার্যক্রম	Factory Engineer to review design, loads and columns stresses for all columns.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	Not taken any action yet but they have agreed to complete within timeline.
অগ্রাধিকার	অবিলম্বে
চূড়ান্ত সময়সীমা	১৮-০৬-২০১৬
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	09-08-2020: Factory did not take any initiative for this issue. 2/11/2020 visit observation: The factory management didn't make agreement with any enlisted consultant firm and they are not going to do remediation works any more. On Visit date 07/02/2021: This issue is covered under DEA. No action taken yet regarding this issue. Not updated anything after last visit. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is saying that they are willing to close the factory within May 2021. Because of that they are not willing to take any action for structural design & drawings. On visit date 25.05.2021: This issue is covered under DEA. The factory management didn't make agreement with any enlisted consultant firm and they are not going to do remediation works any more. On 11.08.2021: This issue is covered under DEA and DEA has been not started yet.

### ৩. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	Highly stressed column
কাপ আইটেম ক্যাটাগরি	

### ৩.১. কার্যক্রম

কার্যক্রম	Verify in-situ concrete stresses either by 100mm dia. cores or existing cylinder strength data from A3 columns.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	Not taken any action yet but they have agreed to complete within timeline.
অগ্রাধিকার	অবিলম্বে
চূড়ান্ত সময়সীমা	১৮-০৬-২০১৬
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	09-08-2020: Factory did not take any initiative for this issue. 2/11/2020 visit observation: The factory management didn't make agreement with any enlisted consultant firm and they are not going to do remediation works any more. On Visit date 07/02/2021: This issue is covered under DEA. No action taken yet regarding this issue. Not updated anything after last visit. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is saying that they are willing to close the factory within May 2021. Because of that they are not willing to take any action for structural design & drawings. On visit date 25.05.2021: This issue is covered under DEA. The factory management didn't make agreement with any enlisted consultant firm and they are not going to do remediation works any more. On 11.08.2021: This issue is covered under DEA and DEA has been not started yet.

### ৪. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	Highly stressed column
কাপ আইটেম ক্যাটাগরি	

#### ৪.১. কার্যক্রম

কার্যক্রম	A Detail Engineering Assessment of Factory to be commenced, see attached Scope
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	Not taken any action yet but they have agreed to complete within timeline.
অগ্রাধিকার	অবিলম্বে
চূড়ান্ত সময়সীমা	১৮-০৬-২০১৬
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	09-08-2020: Factory did not take any initiative for this issue. 2/11/2020 visit observation: The factory management didn't agreement with any enlisted consultant firm and they are not going to remediation work any more. On Visit date 07/02/2021: This issue is covered under DEA. No action taken yet regarding this issue. Not updated anything after last visit. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is saying that they are willing to close the factory within May 2021. Because of that they are not willing to take any action for structural design & drawings. On visit date 25.05.2021: This issue is covered under DEA. The factory management didn't make agreement with any enlisted consultant firm and they are not going to do remediation works any more. On 11.08.2021: This issue is covered under DEA and DEA has been not started yet.

#### ৫. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	Highly stressed column
কাপ আইটেম ক্যাটাগরি	

#### ৫.১. কার্যক্রম

কার্যক্রম	Produce and actively manage a loading plan for all floor plates within the factory giving consideration to floor capacity and column capacity.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	Not taken any action yet but they have agreed to complete within timeline.
অগ্রাধিকার	প্রযোজ্য নয়
চূড়ান্ত সময়সীমা	১৬-০৭-২০১৬
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	09-08-2020: Factory did not take any initiative for this issue. 2/11/2020 visit observation: The factory management didn't make agreement with any enlisted consultant firm and they are not going to do remediation works any more. On Visit date 07/02/2021: This issue is covered under DEA. No action taken yet regarding this issue. Not updated anything after last visit. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is saying that they are willing to close the factory within May 2021. Because of that they are not willing to take any action for structural design & drawings. On visit date 25.05.2021: This issue is covered under DEA. The factory management didn't make agreement with any enlisted consultant firm and they are not going to do remediation works any more. On 11.08.2021: This issue is covered under DEA and DEA has been not started yet.

#### ৬. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	Highly stressed column
কাপ আইটেম ক্যাটাগরি	

#### ৬.১. কার্যক্রম

কার্যক্রম	Detail Engineering Assessment to be completed.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	Not taken any action yet but they have agreed to complete within timeline.
অগ্রাধিকার	প্রযোজ্য নয়
চূড়ান্ত সময়সীমা	১৬-০৭-২০১৬
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	09-08-2020: Factory did not take any initiative for this issue. 2/11/2020 visit observation: Factory did not take any initiative for this issue. On Visit date 07/02/2021: This issue is covered under DEA. No action taken yet regarding this issue. Not updated anything after last visit. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is saying that they are willing to close the factory within May 2021. Because of that they are not willing to take any action for structural design & drawings. On visit date 25.05.2021: This issue is covered under DEA. The factory management didn't make agreement with any enlisted consultant firm and they are not going to do remediation works any more. On 11.08.2021: This issue is covered under DEA and DEA has been not started yet.

#### ৭. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	Highly stressed column
কাপ আইটেম ক্যাটাগরি	

#### ৭.১. কার্যক্রম

কার্যক্রম	Continue to implement load plan.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	Not taken any action yet but they have agreed to complete within timeline.
অগ্রাধিকার	প্রযোজ্য নয়
চূড়ান্ত সময়সীমা	০৪-১২-২০১৬
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	09-08-2020: Factory did not take any initiative for this issue. 2/11/2020 visit observation: Factory did not take any initiative for this issue. On Visit date 07/02/2021: This issue is covered under DEA. No action taken yet regarding this issue. Not updated anything after last visit. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is saying that they are willing to close the factory within May 2021. Because of that they are not willing to take any action for structural design & drawings. On visit date 25.05.2021: This issue is covered under DEA. The factory management didn't make agreement with any enlisted consultant firm and they are not going to do remediation works any more. On 11.08.2021: This issue is covered under DEA and DEA has been not started yet.

#### ৮. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	Building approval
কাপ আইটেম ক্যাটাগরি	

#### ৮.১. কার্যক্রম

কার্যক্রম	As built architectural and engineering drawing to be prepared for building-1 & building-2 and submitted for approval by appropriate authority. As part of this process building engineer will be required to make a number of checks on the as-built construction.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	Not taken any action yet but they have agreed to complete within timeline.
অগ্রাধিকার	৬ সপ্তাহ
চূড়ান্ত সময়সীমা	১৬-০৭-২০১৬
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	09-08-2020: Factory did not take any initiative for this issue. 2/11/2020 visit observation: Factory did not take any initiative for this issue. On Visit date 07/02/2021: This issue is covered under DEA. No action taken yet regarding this issue. Not updated anything after last visit. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is saying that they are willing to close the factory within May 2021. Because of that they are not willing to take any action for structural design & drawings. On visit date 25.05.2021: This issue is covered under DEA. The factory management didn't make agreement with any enlisted consultant firm and they are not going to do remediation works any more. On 11.08.2021: This issue is covered under DEA and DEA has been not started yet.

#### ৯. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	No lateral stability system
কাপ আইটেম ক্যাটাগরি	

### ৯.১. কার্যক্রম

কার্যক্রম	Factory Engineer to review the design of slab and lateral stability system of the structure.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	Not taken any action yet but they have agreed to complete within timeline.
অগ্রাধিকার	প্রযোজ্য নয়
চূড়ান্ত সময়সীমা	০৪-১২-২০১৬
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	09-08-2020: Factory did not take any initiative for this issue. 2/11/2020 visit observation: Factory did not take any initiative for this issue. On Visit date 07/02/2021: This issue is covered under DEA. No action taken yet regarding this issue. Not updated anything after last visit. No agreement done with any DIFE enlisted consulting firm to do the structural design & drawings. Now the factory management is saying that they are willing to close the factory within May 2021. Because of that they are not willing to take any action for structural design & drawings. On visit date 25.05.2021: This issue is covered under DEA. The factory management didn't make agreement with any enlisted consultant firm and they are not going to do remediation works any more. On 11.08.2021: This issue is covered under DEA and DEA has been not started yet.