



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
শ্রম ও কর্মসংস্থান মন্ত্রণালয়
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

শ্রমজীবী মানুষের অধিকার, বৈষম্যহীন
বাংলাদেশের অঙ্গীকার

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	এম পি এল ওয়ার লিমিটেড
ঠিকানা	Kendua, Kanchan, Rupganj, Narayanganj
কারখানার কোড	NRY179
কালার কোড	
মূল্যায়নের ধরণ: কাঠামোগত মূল্যায়ন	পর্যবেক্ষণের তারিখ: -
১. পর্যবেক্ষণ	

পরিদর্শন পর্যবেক্ষণ	Lack of horizontal bracings have been observed in roofing frame.
কাপ আইটেম ক্যাটাগরি	

১.১. কার্যক্রম

কার্যক্রম	Building engineer to verify the integrity of existing roofing system on entire structure and install horizontal bracings if required.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	[Whom is going to carry out the recommendation?] [How will the recommendation be carried out?]
অগ্রাধিকার	৬ মাস
চূড়ান্ত সময়সীমা	০১-০১-১৯৭০
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	শুরু হয়নি
মন্তব্য	CVV1: 22-Dec-2019 Lateral stability and connection checking have not been found. Horizontal and vertical bracing are not available. CVV2: 24-Mar-2020 Lateral stability and connection checking have not been found. Horizontal and vertical bracing are not available. As-built drawings have been found mismatched with as-built condition. As-built drawings have been done by Advance Engineering which is not DIFE enlisted structural consultancy firm. CVV3: 19-Oct-2020 Lateral stability and connection checking have not been found. Horizontal and vertical bracing are not available. As-built drawings have been found mismatched with as-built condition. As-built drawings have been done by Advance Engineering which is not DIFE enlisted structural consultancy firm. CVV4: 08-04-2021 Lateral stability and connection checking have not been found. Horizontal and vertical bracing are not available. As-built drawings have been found mismatched with as-built condition. As-built drawings have been done by Advance Engineering which is not DIFE enlisted structural consultancy firm. CVV5: 05-Sep-2021 Lateral stability and connection checking have not been found. Horizontal and vertical bracing are not available. As-built drawings have been found mismatched with as-built condition. As-built drawings have been done by Advance Engineering which is not DIFE enlisted structural consultancy firm.