



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার  
শ্রম ও কর্মসংস্থান মন্ত্রণালয়  
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

শ্রমজীবী মানুষের অধিকার, বৈষম্যহীন  
বাংলাদেশের অঙ্গীকার

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	কোর এইচ ডাইং এন্ড প্রিন্টিং লিঃ
ঠিকানা	Arakan Road, Word No: 06, Kalarpool Chapra, Patia, Chattogram
কারখানার কোড	CHT072
কালার কোড	

মূল্যায়নের ধরন: [কাঠামোগত মূল্যায়ন](#) পর্যবেক্ষণের তারিখ: ২৫-০৫-২০২২

১. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	Technical documents
ক্যাপ আইটেম ক্যাটাগরি	

১.১. কার্যক্রম

কার্যক্রম	As-built architectural and structural drawings for storage shed 1-3 and canteen shed to be prepared. As part of this process the building engineer will be required to make a number of checks on the structural design.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	We have taken action on it & will be submitted to DIFE for approval within the given timeline.
অগ্রাধিকার	প্রয়োজ্য নয়
চূড়ান্ত সময়সীমা	০১-০১-১৯৭০
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	সংশোধিত
মন্তব্য	On 17.02.2020: Factory submitted drawing & design to DIFE. But regarding documents receiving, it is not clear which documents they submitted. On 17.08.2020: Progress status same as before. On 02.11.2020: Factory submitted design/drawing but the in receiving copy didn't mention which documents they submitted. On 17.01.2021: Mentioned structures are fully demolished on that place. As built drawing of new building with extension submitted to DIFE on 18.02.2019. No taskforce held on this. 19.08.2021: Factory submitted all design/drawing to Dife. "25-05-22 (CCVV): Storage Shed 1, 2, 3 and Canteen shed has been demolished. Dyeing Shed 01 has been built on those areas."

সংযুক্তিসমূহ (১)



২. পর্যবেক্ষণ

পরিদর্শন পর্ববেক্ষণ	Non engineered connection
কাপ আইটেম ক্যাটাগরি	

### ২.১. কার্যক্রম

কার্যক্রম	The connection of MS angle truss structure needs to be checked by building engineer. Carry out any remedial actions as directed by the Building Engineer for non-engineered connection.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	We have not taken any action yet but agreed to complete the issues within the given timeline.
অগ্রাধিকার	প্রয়োজ্য নয়
চূড়ান্ত সময়সীমা	০১-০১-১৯৭০
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	সংশোধিত
মন্তব্য	On 17.02.2020: The issue was for storage shed 1,2,3 which are fully demolished and new storage sheds built at same position. On 17.08.2020: Progress status same as before. On 02.11..2020: Progress status same as before. On 17.01.2021: Mentioned structure are fully demolished on that place.As built drawing of new building with extention submitted to DIFE on 18.02.2019. 19.08.2021: The issue was for storage shed 1,2,3 which are fully demolished and new storage sheds built at same position. "25-05-22 (CCVV): Storage Shed 1, 2, 3 and Canteen shed has been demolished. Dyeing Shed 01 has been built on those areas."

সংযুক্তিসমূহ (১)



পরিদর্শন পর্যবেক্ষণ	Lateral Stability System
কাপ আইটেম ক্যাটাগরি	

### ৩.১. কার্যক্রম

কার্যক্রম	The frame needs to be checked by building engineer. The lateral system is required to ensure the stability of structure. Carry out any remedial actions as directed by the Building Engineer for lateral stability system.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	We have not taken any action yet but agreed to complete the issues within the given timeline.
অগ্রাধিকার	প্রয়োজ্য নয়
চূড়ান্ত সময়সীমা	০১-০১-১৯৭০
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	সংশোধিত
মন্তব্য	On 17.02.2020: The issue was for storage shed 1,2,3 which are fully demolished and new storage sheds built at same position. On 17.08.2020: Progress status same as before. On 02.11.2020: Factory submitted structural drawing to DIFE. Waiting for approval. On 17.01.2021: Mentioned structure are fully demolished on that place.As built drawing of new building with extention submitted to DIFE on 18.02.2019. 19.08.2021: The issue was for storage shed 1,2,3 which are fully demolished and new storage sheds built at same position. "25-05-22 (CCVV): Storage Shed 1, 2, 3 and Canteen shed has been demolished. Dyeing Shed 01 has been built on those areas."

সংযুক্তিসমূহ (১)

