



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
শ্রম ও কর্মসংস্থান মন্ত্রণালয়
কলকারখানা ও প্রতিষ্ঠান পরিদর্শন অধিদপ্তর

শ্রমজীবী মানুষের অধিকার, বৈষম্যহীন
বাংলাদেশের অঙ্গীকার

ক্যাপ পর্যবেক্ষণের তথ্য

কারখানার নাম	এ্যাপট ইন্টারন্যাশনাল লিঃ
ঠিকানা	Shahmirpur, Fakirnirhat, Karnafully, Chattogram
কারখানার কোড	CHT015
কালার কোড	

মূল্যায়নের ধরণ: কাঠামোগত মূল্যায়ন পর্যবেক্ষণের তারিখ: -

১. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	During inspection thin slab thickness has been found. Slab thickness is 4". The slab thickness seems to be flimsy in service load and deflection point of view.
ক্যাপ আইটেম ক্যাটাগরি	

১.১. কার্যক্রম

কার্যক্রম	Building engineer to check and provide calculations showing the structural adequacy of supporting slab.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	Engineer will check and provide calculations showing the structural adequacy of slab.
অগ্রাধিকার	প্রযোজ্য নয়
চূড়ান্ত সময়সীমা	০২-০৯-২০১৬
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	সংশোধিত
মন্তব্য	27.12.2020: Slab thickness found 5" (Beam+Slab) 15", Beam = 10") during inspection. 04.04.2021: This issue was completed. On 26.08.2021: Slab thickness found 5" (Beam+Slab) 15", Beam = 10") during inspection

২. পর্যবেক্ষণ

পরিদর্শন পর্যবেক্ষণ	Floor load plan has not been found. During inspection, retrofitted columns have been found, without structural design drawing.
কাপ আইটেম ক্যাটাগরি	

২.১. কার্যক্রম

কার্যক্রম	Building Engineer need to survey this factory. Prepare as built structural drawing and floor load plan. Prepare/update calculations showing the structural adequacy of the floor system taking into account the factory design imposed loading and the as built structure.
সুপারিশের তথ্যসূত্র	
কারখানার কার্যক্রম	As built structural drawing has been completed and floor load plan will be prepared soon.
অগ্রাধিকার	প্রয়োজ্য নয়
চূড়ান্ত সময়সীমা	২০-০১-২০১৭
সংশোধিত সময়সীমা	০১-০১-১৯৭০
অগ্রগতির অবস্থা	সংশোধিত
মন্তব্য	27.12.2020: Load plan found during inspection but not implemented. 04.04.2021: RSC structural pass certificate found on site. Approved load plan was found posted at each floor. On 26.08.2021: RSC structural pass certificate found on site. Approved load plan was found posted at each floor.